28-Apr-21

String L	xpenditure Revote Report						
NO	Description	Funding Source	Externally Funded %	Revote Amount \$	2020/21 Expenditure	Budget Remaining\$	Comment
	Tourism and Development Services						
187	DED Brochure	Council funded - well underway		24,447	0	24,447	Photographer commenced taking regional phots for new content imagery. Each town to provide attraction information in specified format
	Small business workshops	Inland Rail		3,636	0		Engaged with RDA Orana and Business HQ for Agritourism workshops - working on content and dates for locations throughout Shire
			Sub-Total	28,083	0	28,083	
	Town Planning						I
99	Landuse Strategy Review	Council funded - well underway		56,087	0	56,087	Progressing with further reviews undertaken by strategic planner
			Sub-Total	56,087	0	56,087	
	Environmental Health Services						·
5	Compliance Services - Special Project	Funded by alliance		17,000	0	17,000	Draft Plan of Management in progress for Native Grove Cemetery. Delays due to lack of staff resources.
			Sub-Total	17,000	0	17,000	
	Property And Risk						
003	Management Plan for Crown Lands	Grant		71,982	30,000	41 982	Orana JO agreed consultant engaged to draft Crown Reserves Plan of Management. 40% Complete. Awaiting response from Crown Lands on Council's categorisations
			Sub-Total	71,982	30,000	41,982	
	Learning and Development Services						I
							Verification of competency for items of plant - required for WHS program -
01	Verification of Competency assessments	General		33,594	0	33,594	operator competency needs to be assessed; currently no practice in place and
			Sub-Total	33,594	0	33,594	
	Youth Related Activities						•
	Youth Activities - Building Local Pathways for Rural Young People in ongoing drought affected communities	Drought Stimulus Extension Funding - Building Local Pathways for Rural Young People	1				Integrating Mission Australia's National Youth Survey data into Draft Youth Strategic Plan 2021-2031.
204				130,289	42,150	88,139	
			Sub-Total	130,289	42,150	88,139	
	Total Operating Expenditure Revote		Total	337,035	72,150	264,885	
I Expe	nditure Revote Report		France Harris				
0	Description	Funding Source	Externally Funded %	Revote Amount \$	2020/21 Expenditure	Remaining \$	Comment
U			/0	Revole Amount 5		Remaining 9	
	Rural Fire Convince						
	Rural Fire Services		1 1				Design common and 2010/20. Duild contract has been latered size ad his bath
	Rural Fire Services RFS - Weetaliba Station	RFS Allocation		204.020	112 407	101 530	Project commenced 2019/20: Build contract has been let and signed by both
		RFS Allocation	Sub Total	294,936	113,407		
5	RFS - Weetaliba Station	RFS Allocation	Sub-Total	294,936 294,936	113,407 113,407	181,529 181,529	_ · · · ·
15	RFS - Weetaliba Station Communications And IT	RFS Allocation	Sub-Total				parties. Works in progress. Completion expected 31st May
315 98	RFS - Weetaliba Station Communications And IT GPS Handheld Units	RFS Allocation General	Sub-Total			181,529	parties. Works in progress. Completion expected 31st May Revote towards GPS/Ipad equipment to support Civica Version 7 Upgrade. Refer WO 294 below.
315 598	RFS - Weetaliba Station Communications And IT		Sub-Total	294,936		181,529 10,000	parties. Works in progress. Completion expected 31st May Revote towards GPS/Ipad equipment to support Civica Version 7 Upgrade. Refer WO 294 below. Project commenced 2019/20: Rollout completed only some fine tuning to match staff requirements.
315 598 921	RFS - Weetaliba Station Communications And IT GPS Handheld Units	General	Sub-Total	294,936 10,000	113,407	181,529 10,000	parties. Works in progress. Completion expected 31st May Revote towards GPS/Ipad equipment to support Civica Version 7 Upgrade. Refer WO 294 below. Project commenced 2019/20: Rollout completed only some fine tuning to match

	I						
							The project to upgrade the organisation's finance system aligns with the Local
							Governance and Finance section of the Community Strategic Plan, ensuring the
	Authority Software	General					organisation has the ICT resources required. Additional \$10,000 from WO 598.
							Staff in the progress of reviewing software within a test environment setup.
1294				45,250	45,250	0	Expected completion end of May 2021.
							Establish wi-fi link between the Coonabarabran and Coolah offices. Project has
							been delayed by Crown Land processes and determining most appropriate court
							of action for a radio tower at Coolah (Queensborough Trig). The NSW Telco
		Grant refer restricted					Authority in charge of sites has requested revised design for Radio Tower to
	Point to point wifi Coona Office	assets					satisfy Council's need. Council has agreed (11/11/20) to contribute \$11,081 to th
		035015					Tower strengthening works required of \$40,000. A revised timeline for the work
							required has been requested. Tentative date advised is August 2021 for tower
							works to be completed.
1296				144,555	0	144,555	
1855	Server Storage upgrade	General		51,650	0		A further backup server is planned to be installed by June 2021.
			Sub-Total	373,537	159,982	213,555	
	Yuluwirri Kids	I					
							Approval was given for the construction of a bore from the Department of
	Yuluwirri Kids - Water bore, pump and 2 tanks	Grant					Education (NSW) and an application was lodged by Natural Resources in May 20
2202				20,387	0		(approval has been slow). Project nearing completion.
			Sub-Total	20,387	0	20,387	
	Tourism and Development Services						Mark to common on exercises of the disited size to common a during Mary
2233	Digital Signage at Coonabarabran VIC -	Grant		44.000	2 604	41 206	Work to commence erection of the digital sign to commence during May.
2233	installed	1	Sub-Total	44,000 44,000	2,694 2,694	41,306 41,306	
	Developer		Sub-Total	44,000	2,094	41,500	
	· · · · ·	1					The contributions plan, known as Section 7.11 and Section 7.12 (formerly sectio
	Contributions Plans - from Developer	General					94A) is currently under review. Draft considered by ELT, requires more
1915	Contributions	General		39,621	0		infromation to be included.
1919			Sub-Total	39,621	0	39,621	
	Warrumubungle TRRRC		Sub Total	00,021	•	55,021	
							Matter is still subject to legal proceedings. Funding from Commonwealth
	CTF - Three Rivers Retirement Village	Grant					Government secured; Council still in negotiations with State Government
701				1,228,466	0		concerning state funding for the project.
-			Sub-Total	1,228,466	0	1,228,466	
	Cemetery Services		<u> </u>	, ,	_	. ,	
	Cemetery Equipment Upgrades	Conorrol					Tree removal planned for June.
2075		General		40,000	7,511	32,489	
			Sub-Total	40,000	7,511	32,489	
	Horticulture						
	Baradine Skate & Activity Park construction	St Comm Fund - \$ Club					Contractor indicates completion by mid June
L976	Bardame skate a netwity rank construction	grant \$27,000		27,274	14,227	13,047	
	Shade for Dunedoo Playground and Skate Park	SCCF 3					Completed.
2249				60,000	53,860	0	
							Tender documentation being prepared. SCCF3 project planned for completion b
	Coonabarabran Stop and Play	SCCF 3					31 October 2021. CO to 2022 expected. Request for extension of time lodged.
2250				278,137	0	278,137	
251	Mendooran Park Playground	SCCF 3		60,000	0		Works in progress - 85% complete.
	Level Deede M8 D		Sub-Total	425,411	68,087	351,184	
555	Local Roads M&R	Conorol		62 704	24 772	20.012	Works completed Europing adjustments through OPPS
555 L040	Local-Rehab-Coolah Creek Rd	General		62,784	24,772		Works completed. Funding adjustments through QBRS.
1040	Local-Rehab-Neilrex Rd	General		7,388	7,388	0	Works completed.
2138	Local-Resheet-State Forest Road	General		00.000	20 602	70 247	Works completed on modified project scope. Adjustment through QBRS 3
2138 2143	Local-Resheet-Fairfield Road	Council Contribution		99,000	28,683	70,317	Works completed.
	Local-Resheet-Fairfield Road	Council Contribution Council Contribution		29,666 24,324	29,666 23,958		Project Completed.
21/1/				/4.5/4	23,930	0	
2144	Local Resilect Fille Ridge Road		Sub-Total	223,162	114,467	108,329	

0)vals										
	Naster Plan for Each Sporting Precinct	General		25,000	0	25,000	Data collected - project stalled due to resource constraints.				
	obertson Oval - Amenities refurbishment			· · · · ·			Report to May meeting on outcome of negotiations.				
	Canteen & Toilets)	General		12,396	28	12,368					
				/		,	Works completed. Refer WO 1976 - Unexpended external funds reallocated to				
							Shade Sail at Baradine Skate Park as a Variation to original funding deed i.e.				
Ba	aradine Oval Lighting renewal	Club grant					\$22,441 to WO1976 and \$25,550 to WO 2077, refer WO 1976, 1965, 2071 and				
2071				-27,274	0		2077				
2071				-27,274	0	0					
Re	epainting - No 2 Spectator area.Western wall	General		10.000	10.000	0	Works completed.				
2080				10,000	10,000	0					
	obertson Oval - Amenities refurbishment	General					Report to May meeting on outcome of negotiations.				
	Disabled Access)			110,000	97,333	12,667					
	Mendooran Sports Ground Fence	DCF 2		95,000	50,030		Works completed in July 2020				
	Basketball Court Refurbishment -	DCF 2					PO for pump track issued. Project completion expected 30 June. Contribution from				
	Coonabarabran	0012		127,000	25,066	,	Council \$27,000.				
St	teel shade structure over the Binnaway Skate	DCF 2					Drought communities extension program. Framework erected. Revised date of				
2243 Pa	ark.			35,000	19,038	15,962	completion 31st May				
							SCCF project (Jump the Stump) planned for completion in July 2021. Application				
Co	Coolah Skate Park	SCCF 3					made for extension of time due to requirement to relocate sewer. This project				
2248				199,979	0	199,979	expected to be carried over to 2022.				
			Sub-Total	587,101	201,494	367,911					
P	lant And Equipment				- , -						
	Vorkshop Rollerdoors & Lighting	General		11,370	11,370	0	Works now completed.				
		00	Sub-Total	11,370	11,370	0					
D	Property And Risk		505 1500	11,070	11,570						
	Disabled access Coolah Office	DCF 2		211,007	79,655	121 252	Works in progress - 95% completed.				
	toof Repairs - Coona Office			430,688	373,360						
	•	General					Works are in progress. May is now expected completion date.				
1313 V	/RA Shed Coolah	General		3,531	3,356		Completed.				
Co	Coonabarabran Office - Recarpet older section	General					Project awaiting roof repairs, please refer to WO 1236				
1858				50,000	0	50,000					
	load acquisition at Binnaway Camp Ground -	General					Solicitors advise that another Council resolution will be required to progress this				
2046 Su	urvey cost	Centerui		3,252	320		matter				
C	Community Services Building Upgrades	General					Scope of works not yet finalised. Original scope of works completed. Assessment				
2082	community services building opgrades	General		45,063	12,402	32,661	of painting requirements in progress.				
2085 Co	Coolah Office - Recarpet	General		24,076	4,045	0	Works completed.				
2086 M	Aendooran Depot - Toilet Refurb	General		18,043	13,690	4,353	Works in progress - 90% completed.				
							Works in progress - new doors fabricated. Partitions on order. End May				
2087 ^{Pa}	andora Gallery's public toilets maintenance	General		30,000	3,374	26.626	completion				
			Sub-Total	815,658	490,202	305,251					
P	Public Halls										
							One roof rafter requires reinforcement as a result of termite damage. Awaiting				
1644 ^{Bi}	innaway Hall Stage Refurb	General		77,542	0		advice from Contractor on start date.				
	Andooran Machanics Institute ungrades to		├	11,542	0	//,542	Remaining budget revoted to 2020/21. Scope of works including assessment of				
	Aendooran Mechanics Institute - upgrades to	Grant		F1 702		F4 702					
	all & amenities	Cara	<u>├</u>	51,783	10 770		floor in progress.				
	Coolah Hall/Library Upgrades	General	├ ─── │	50,000	10,772		Works completed. Funding adjusted through QBRS.				
2090 D	Dunedoo Stage	General	ļ	50,000	24,464		Works completed. Funding adjusted through QBRS.				
P	Purlewaugh Mechanics Institute Renewal	DCF 2					Works completed				
2234 '		50.2		100,000	92,944	7,056					
п	Painting Exterior Baradine Memorial Hall	DCF 2					Works in progress - 95% completed.				
2236				70,000	0	70,000					
			Sub-Total	399,324	128,180	271,145					
P	Public Swimming Pools										
	Dunedoo Roof Modifications Amenities Block						Consultation process completed. Concept plan completed.				
	Polycarbon)	General									

	Install 2 x 32000ltr water tanks at Baradine,						Baradine Project completed.
	Coona, Coolah, and Dunedoo pools (to comply	General					
1663	with LTW guidelines)			31,185	31,185	0	
2072	Baradine Pool - repair leaks	General		47,000	47,000	0	Works completed.
			Sub-Total	103,185	78,185	25,000	
	Regional Roads M&R		•			•	•
2092	Billy Kings Creek 2 Bridges	Grant		393,877	393,877	0	Works completed.
2093	Pavement widening MR55 - Safer Roads	Grant		251,005	251,005	0	Works completed.
	Pavement widening and rehabilitation MR55	<u> </u>					Works completed.
2126	(Black Stump Way)	Grant		530,146	530,146	0	
	Blisters & Warning Signs - Bullinda St,	Creat					Works expected to commence in June.
2181	Binnaway	Grant		20,000	0	20,000	
			Sub-Total	1,195,029	1,175,029	20,000	
	Town Streets						
970	Wargundy, Wallaroo Drainage - Dunedoo	General		234,010	234,010	0	Works completed.
	Drainage Study, Bowen Oval, Goddard &	General					Brief for engagement of a Consultant is still in progress.
1332	Martin St	General		16,000	0	16,000	
2226	Shared Path in Cowper/Cassilis Street	Grant/General 50:50		153,605	129,604	0	Works completed.
2099	Pavement Rehab Coona - Crane Street	General		49,458	49,458	0	Works completed.
			Sub-Total	453,074	413,072	16,000	
	Warrumbungle Sewer						
							\$22,942 committed for portable gantry; delivery of this will close out th
	C'bran - Pump Stations Renewal	Sewer Fund					The gantry has been ordered and is expected to arrive before the the er
983				84,730	61,294		financial year.
1340	Telemetry Upgrade (All Towns)	75% funded		28,364	23,089	5,275	Letter of Acceptance for D&C contractor being signed
	Coonabarabran Sewage Treatment Plant	50% funded					Concept design progressing
1571	Upgrade (RNSW 813)			244,342	14,058	230,284	
	Dunedoo Sewage Treatment Plant Upgrade	Approx. 75% grant					Concept design progressing
1576	(RNSW 811)	funded		98,915	31,828	67,087	
	Coolah Sewage Treatment Plant Upgrade	Approx. 75% grant					Identification of suitable site outstanding
1577	(RNSW 812)	funded		279,494	25,175	254,319	
1684	Mendooran - Eol Sewer Scope	75% funded		10,061	8,738		Study complete; finalisation via INSW incl. final claims outstanding
1914	Baradine - Camp Cypress Sewer Line	Sewer Fund		199,999	0	199,999	Applied for funding under BBRF round 5
	Baradine - Pump Station Installation of Odour	Sewer Fund					Complete
2391	Bed			19,825	19,825	0	
	Baradine Sewerage Scheme Upgrade Scoping	75% funded					Peer review still required; project savings expected & project change red
2102	Study			19,461	19,461		submitted
2103	Manhole rehab - Coolah/Dunedoo	Sewer Fund		24,901	12,665	12,236	Complete; sup vote request in QBR3 for project savings
							Complete; project not over budget as there has been budget under this
	Sewer rehab	Sewer Fund					this FY in addition to the revote (total budgte \$60k; sup vote request in
2105				37,140	37,140	0	project saving)
	Effluent Reuse- Pivot Irrigator replacement	Sewer Fund					Complete; under budget
2108				113,436	89,475	0	
2422	Binnaway - Sewerage	75% funded					Next step: community consultation; project completion forecast for Ma
2128				77,930	22,504	55,426	
			Sub-Total	1,238,596	365,253	849,384	
524	Warrumbungle Water			E 000			le mateixe
531	Timor Dam Fence & Dead Water storage	Water Fund		5,000	667	0	Complete
		Meter Frond					Engaged consultant to conduct network modelling to determine size of
F 2 F	Reservoirs - Rehabilitation	Water Fund			1 000	FF 600	reservoirs; not expected to complete/expend this FY; WW Project Engin
535	Disease New David	Const		57,598	1,909		commenced
972	Binnaway - New Bore	Grant		262,309	0		Revised project - Project Engineer commenced
973	Coolah - New Bore	Grant		53,281	0		Revised project - Project Engineer commenced
977	Mendooran - New Bore	Grant		66,167	0		Revised project - Project Engineer commenced
1358 1686	Telemetry Upgrade Water (All Towns)	75% funded Water Fund		28,969 5,091	28,969		Letter of Acceptance for D&C contractor being signed Complete
1000	Re-locate services-Renshaw st	vvaler Fund		5,091	4,396	0	Complete

mmence in June. mmence in June. of a Consultant is still in progress. mmence in June. of a Consultant is still in progress. mmence in June. ir portable gantry; delivery of this will close out the project. mmence in June. rdered and is expected to arrive before the the end of the project. mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. sation via INSW incl. final claims outstanding mmence in June. ider BBRF round 5 mmence in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in Quer	pleted.	1
c c mmence in June. c of a Consultant is still in progress. c of a Consultant is still in progress. c c c <td></td> <td></td>		
mmence in June. mmence in June. of a Consultant is still in progress. mmence in June. r portable gantry; delivery of this will close out the project. mmence in June. r portable gantry; delivery of this will close out the project. mmence in June. r portable gantry; delivery of this will close out the project. mmence in June. r portable gantry; delivery of this will close out the project. mmence in June. r or D&C contractor being signed mmence in June. sssing mmence in June. or D&C contractor being signed mmence in June. sssing mmence in June. or D&C contractor being signed mmence in June. sssing mmence in June. or D&C contractor being signed mmence in June. sation via INSW incl. final claims outstanding mmence in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for merce in QBR3 for merce in QBR3 for more in QBR3 for merce in QBR3 for May 2022 oc conduct network modelling to determine size of future end to complete/expend this FY; WW Project Engineer mmence in June. ect Engineer commenced mmenced mmenced ect E		
mmence in June. mmence in June. of a Consultant is still in progress. mmence in June. of a Consultant is still in progress. mmence in June. ir portable gantry; delivery of this will close out the project. mmence in June. rdered and is expected to arrive before the the end of the project. mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. sation via INSW incl. final claims outstanding mmence in June. ider BBRF round 5 mmence in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in Quer		ſ
mmence in June. mmence in June. of a Consultant is still in progress. mmence in June. of a Consultant is still in progress. mmence in June. ir portable gantry; delivery of this will close out the project. mmence in June. rdered and is expected to arrive before the the end of the project. mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. sation via INSW incl. final claims outstanding mmence in June. ider BBRF round 5 mmence in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in Quer		
mmence in June. mmence in June. of a Consultant is still in progress. mmence in June. of a Consultant is still in progress. mmence in June. ir portable gantry; delivery of this will close out the project. mmence in June. rdered and is expected to arrive before the the end of the project. mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. or D&C contractor being signed mmence in June. assing mmence in June. be site outstanding mmence in June. sation via INSW incl. final claims outstanding mmence in June. ider BBRF round 5 mmence in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in QBR3 for project completion forecast for May 2022 iget mmence in Query in Quer		С
mmence in June.		C
mmence in June.		1
of a Consultant is still in progress.		C
of a Consultant is still in progress.	mmence in June.	1
of a Consultant is still in progress.		Ν
of a Consultant is still in progress.		
of a Consultant is still in progress.		
r portable gantry; delivery of this will close out the project. rdered and is expected to arrive before the the end of the or D&C contractor being signed essing ole site outstanding sation via INSW incl. final claims outstanding der BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced or D&C contractor being signed		C
r portable gantry; delivery of this will close out the project. rdered and is expected to arrive before the the end of the or D&C contractor being signed essing ble site outstanding sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 consultation; project completion forecast for May 2022 consul	of a Consultant is still in progress.	
r portable gantry; delivery of this will close out the project. rdered and is expected to arrive before the the end of the or D&C contractor being signed essing ble site outstanding sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 consultation; project completion; project comp		
r portable gantry; delivery of this will close out the project. rdered and is expected to arrive before the the end of the or D&C contractor being signed assing be site outstanding sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 consultation; project completion; project compl		١.
rdered and is expected to arrive before the the end of the or D&C contractor being signed essing ole site outstanding sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 o conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced or D&C contractor being signed		ſ
rdered and is expected to arrive before the the end of the or D&C contractor being signed essing ole site outstanding sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 o conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced or D&C contractor being signed		
rdered and is expected to arrive before the the end of the or D&C contractor being signed essing ble site outstanding sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for set consultation; project completion forecast for May 2022 o conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced or D&C contractor being signed	r portable gaptry: delivery of this will close out the project	
or D&C contractor being signed essing essing ole site outstanding sation via INSW incl. final claims outstanding ider BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 o conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ct Engineer commenced or D&C contractor being signed		
or D&C contractor being signed N essing N essing N ole site outstanding N sation via INSW incl. final claims outstanding N oder BBRF round 5 N red; project savings expected & project change request to be N quest in QBR3 for project savings N over budget as there has been budget under this WO for N he revote (total budgte \$60k; sup vote request in QBR3 for N get C consultation; project completion forecast for May 2022 N or conduct network modelling to determine size of future N ed to complete/expend this FY; WW Project Engineer N ect Engineer commenced N or D&C contractor being signed N		
essing	or D&C contractor being signed	
essing N pole site outstanding N sation via INSW incl. final claims outstanding N inder BBRF round 5 N red; project savings expected & project change request to be N quest in QBR3 for project savings N over budget as there has been budget under this WO for N he revote (total budgte \$60k; sup vote request in QBR3 for N get C consultation; project completion forecast for May 2022 N ocnduct network modelling to determine size of future N ed to complete/expend this FY; WW Project Engineer N ect Engineer commenced N ect Engineer commenced N or D&C contractor being signed N		
ole site outstanding N sation via INSW incl. final claims outstanding N inder BBRF round 5 N red; project savings expected & project change request to be N quest in QBR3 for project savings N over budget as there has been budget under this WO for N he revote (total budgte \$60k; sup vote request in QBR3 for N get N consultation; project completion forecast for May 2022 N o conduct network modelling to determine size of future N ed to complete/expend this FY; WW Project Engineer N ect Engineer commenced N ect Engineer commenced N or D&C contractor being signed N	C	Ν
ble site outstanding N sation via INSW incl. final claims outstanding N inder BBRF round 5 N red; project savings expected & project change request to be N inquest in QBR3 for project savings N over budget as there has been budget under this WO for N he revote (total budgte \$60k; sup vote request in QBR3 for N get N o consultation; project completion forecast for May 2022 N o conduct network modelling to determine size of future N ed to complete/expend this FY; WW Project Engineer N ect Engineer commenced N ect Engineer commenced N or D&C contractor being signed N	essing	1
sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced co D&C contractor being signed		Ν
sation via INSW incl. final claims outstanding nder BBRF round 5 red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer cot Engineer commenced cot Engineer commenced cot Engineer commenced cot Engineer commenced cot D&C contractor being signed	ole site outstanding	
Inder BBRF round 5 Image: Complete Servings expected & project change request to be Image: Complete Servings expected & project change request to be Image: Complete Servings Image: Complete Servings expected & project change request to be Image: Complete Servings Image: Complete Servings expected & project change request to De Image: Complete Servings Image: Complete Servings expected & project completion forecast for May 2022 Image: Complete Serving Servi		Ν
red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced conduct network being signed conduct network being signed	sation via INSW incl. final claims outstanding	٩
red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced for D&C contractor being signed	nder BBRF round 5	٩
red; project savings expected & project change request to be quest in QBR3 for project savings over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced for D&C contractor being signed		
quest in QBR3 for project savings N over budget as there has been budget under this WO for N he revote (total budgte \$60k; sup vote request in QBR3 for N get N get C o consultation; project completion forecast for May 2022 N o conduct network modelling to determine size of future C ed to complete/expend this FY; WW Project Engineer N ect Engineer commenced N ect Engineer commenced N ect Engineer commenced N or D&C contractor being signed N		
quest in QBR3 for project savings N over budget as there has been budget under this WO for N he revote (total budgte \$60k; sup vote request in QBR3 for N get N consultation; project completion forecast for May 2022 N o conduct network modelling to determine size of future N ed to complete/expend this FY; WW Project Engineer N ect Engineer commenced N ect Engineer commenced N ect Engineer commenced N or D&C contractor being signed N	red; project savings expected & project change request to be	
over budget as there has been budget under this WO for he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced ect Engineer commenced cor D&C contractor being signed	quest in OPP2 for project souings	
he revote (total budgte \$60k; sup vote request in QBR3 for get consultation; project completion forecast for May 2022 conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced ect Engineer commenced cor D&C contractor being signed		ľ
get		
get		r
c consultation; project completion forecast for May 2022	get	1
conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced ect Engineer commenced or D&C contractor being signed		с
o conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced ect Engineer commenced for D&C contractor being signed	consultation; project completion forecast for May 2022	1
e conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced ect Engineer commenced or D&C contractor being signed		٢
conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer net Engineer commenced ect Engineer commenced ct Engineer commenced or D&C contractor being signed		
conduct network modelling to determine size of future ed to complete/expend this FY; WW Project Engineer net Engineer commenced ect Engineer commenced ct Engineer commenced or D&C contractor being signed		
ed to complete/expend this FY; WW Project Engineer ect Engineer commenced ect Engineer commenced ect Engineer commenced or D&C contractor being signed		С
ect Engineer commenced N ect Engineer commenced N ect Engineer commenced N or D&C contractor being signed N	-	I
ect Engineer commenced Nect Contractor being signed Nect Contract	ed to complete/expend this FY; WW Project Engineer	1
ect Engineer commenced Nect Engineer commenced Nect Engineer commenced Nect Engineer commenced Nect Contractor being signed Nect Con		
ect Engineer commenced Nor D&C contractor being signed		
or D&C contractor being signed		
	or day contractor being signed	N N

	Total Operating and Capital Expenditure		Total All	9,464,374	4,084,871	5,254,236	1
	Total Capital Expenditure Revote		Capital Total	9,127,340	4,012,722	4,989,351	
2230		I I	Sub-Total	1,634,482	683,790	917,794	
2258	Bores Condition Assessment - Shire wide	contribution to 75% funded OWUA project)		68,226	6,652	61,574	BP report to May or June Council meeting
	Baros Condition Assocrament Chira wide	Water (Council					Received final report for stage 1 and 2, discussion with other participating counci scheduled for 17/3, meeting held, awaiting comments from Orana Water Utility.
2216	Poundyard Weir	Water Fund		10,000	3,500	0	
2123	(shire wide) De-weed and Dredge Coonabarabran			26,213	10,317	15,896	Complete.
2422	Water Supply Systems Automation Upgrades	75% funded					Report finalised and issued to DPIE; project savings to be used to create P&IDs
2121 2122	Water rehab - Mendooran	Water Fund		34,000 31,152	0 31,152	34,000 0	Complete
	Upgrade Chlorine room - Dunedoo	Water Fund				-	Delays due to problems with current contractor; alternatives being explored
2120	Reservoir upgrades - WHS, C18, fencing (shire wide)	Water Fund		82,405	68,719	13,686	Order to be issued
2119	Reservoir cleans (shire wide)	Water Fund		12,409	0	12,409	Complete. Invoices still to be paid.
2375	Benewa to Cobra st Mendooran - Removal of Dead Ends	Water Fund		8,200	8,200	0	Complete
2114	Mains replacement - Hwy/caravan park underbore	Water Fund		65,607	65,607	0	Complete
2112				77,370	11,602		completion is now expected early in the new FY.
	Coonabarabran WTP filter media replacement	Water Fund					Preparation commenced; filter media to be ordered. The unexpected collapsing of the gullet floor needed to be repaired before the new filter media could be added. The project has been set back slightly due to the collapsed gullet and
2111	Coonabarabran Groundwater pipeline	100% Drought Stimulus		112,025	112,025	0	Project progressing/on track; completion forecast for Dec 2021
2073	Coolah Water Supply Scheme Upgrades Scoping Study	75% funded		68,714	28,979		Awaiting final report from consultant; project savings to be used for P&IDs - project change request required to be submitted
2070	Baradine clarifier replacement	75% funded		121,728	2,653	119,075	be provided based on the updated risk rating
2034	Mendooran connect old river pumping station	Emergency fund		163,953	144,156	0	DPIE verbally advised that it is likely that funding for a full plant replacement wil
919	Binnaway WTP Improvements/ Renewals	Water Fund		42,974	3,511	39,463	lagoons (also to be used in Mendooran and Coonabarabran) Complete
904	Renewal			65,665	64,091	0	Online turbidity meter to be installed; purchasing algae torch for sedimentation
903	Coonabarabran Water Treatment Plant	Water Fund		58,860	30,853	28,007	replacement, online turbidity meter to be installed Complete
	Baradine Water Treatment Plant- Renewals	Water Fund					Installation of additional clear water tank still required, investigating PLC
896	Coolah - Chlorine room at bores	Grant		49,734	12,925		Project Engineer commenced to pick up this project (see WO 973).
.886	Mendooran - Eol Safe & Secure upgrade	75% funded		42,906	42,906		Revote expended - complete
799 875	Coonabarabran - Production Bore Coolah - Dedicated rising main	Emergency fund Water Fund		2,000 11,928	0	2,000	Update report went to April Council meeting; COMPLETE; invoice outstanding Project scheduled for April - June 2020