Description	Funding Source	Externally Funded %	Revote Amount \$	2019/20 Expenditure	Revote Remaining \$	Comment
Drought Communities Fund - Extention						
Binnaway Hall - Stage	Grant		50,000	-	-	Project completed in 2018/19, however, expenditure charged to operating hall maintenance. Acquittal
						was based on that information and revote budget to be adjusted QBRS3.
Coonabarabran Town Hall	Grant		63,604	-	-	Some works uncompleted as at 30Jun2019 as deadline did not allow for remaining works to be quoted.
						Acquittal was based on that information and revote budget to be adjusted QBRS3. The remaining works
						list will be included in future grant application.
Cemeteries Upgrade	Grant		17,216	-		Project completed in 2018/19 and a request to reallocate to another project was not agreed. Acquittal
						was based on that information and revote budget to be adjusted QBRS3.
Mendooran Mechanics Insitute - Floor	Grant		21,160	1,222		Job completed, unspent grant funds, revoted for possible allocation to similar projects - budget to be
						adjusted in Q3.
Baradine Hall	Grant		25,000	-		Project completed in 2018/19. Acquittal was based on that information and revote budget to be
						adjusted QBRS3.
Bore - Coonabarabran Showground	Grant		80,000	80,000		Job completed, any unspent grant funds, revoted for possible allocation to similar projects
Swimming Pool Upgrades - Binnaway	Grant		20,775	17,273		Job completed and remaining funds unable to be utilised and will be returned.
Swimming Pool Upgrades - Dunedoo	Grant		730	-		Job completed and remaining funds unable to be utilised and will be returned.
Free Wifi - Six Towns	Grant		40,948	51,336		Installation works complete, free wifi now available in all towns. \$7,088 belongs to OpEx for internet
					-10,388	
Coolah Recreation Ground - Installation of Kitchen	Grant		2,268	-		Job completed and remaining funds unable to be utilised and will be returned.
Coolah Recreation Ground - Upgrade Secretary's office	Grant		40,000	35,530		Project 95% completed. Only small path and rubbish removed to occur.
Main Street Coolah - Art	Grant		4,500	3,746		Job completed.
		Sub-Total	366,201	189,107	-5,164	
Stronger Country Communities Fund Round 2						
Bowen Oval Lighting Upgrade	Grant		38,718	-		Job completed, consultation occurring with Dept PIE on reallocating unspent funds to Baradine Skate
						and Activity Park (WO1976)
Mendooran Turf Club & Golf	Grant		64,435	40,140		Works continuing to complete project
Coonabarabran Skate Park- Installation of shade	Grant		37,144	26,200	10,944	completed.
Baradine Skate & Activity Park Construction	Grant		144,530	4,210	140,320	
Mendooran Mechanics Institute-Upgrades to Hall & Amenities	Grant		179,820	100,774		Works continuing to complete project
Leadville Hall Upgrades & new toilet block	Grant		470,530	451,523		Works continuing to complete project
Binnaway Bowling club upgrades	Grant		119,648	75,000	44,648	Project well underway, lights ordered by Club, purchase orders issued for installation of lights, generator
						and its installation and Club to provude final quote for playground installation.
		Sub-Total	769,998	697,847	356,979	
Cobbora Transition Fund - Three Rivers Regional Retirement Communit	у					
CTF - Three Rivers Retirement Village (includes 702, 1802, 1930, 1983,	Grant		1,228,467	-	1,228,467	Works ceased due to legal proceedings.
1984)						
		Sub-Total	1,228,467	-	1,228,467	
Rural Fire Services						
Station Improvements (RFS-Yaminbah Toilets)	RFS		40,000	-	40,000	Allocation made works yet to commence.
		Sub-Total	40,000	-	40,000	
Developer						
Contributions Plans - from Developer Contributions			44,811	5,190	39,621	Information for new plan being sourced from ELT, draft plan yet to be finalised. New timeline prepared.
	•	Sub-Total	44,811	5,190	39,621	
Community Services						
MSO - Respite Centre feasibility	RA		37,244	-	37,244	Project feasibility has concluded. Currently in consultation process
		Sub-Total	37,244	-	37,244	
General						
Crown Land Grant	Grant		89,982	-	89,982	Orana JO agreed consulatant engaged to draft Crown Reserves of Management. 25% complete.
	•	Sub-Total	89,982	-	89,982	
Heritage and Culture						
LEP WO 1499 & Landuse Strategy Review			35,576	7,500	28.076	Draft plan almost complete. New timeline prepared.
Compliance Services - Special Projects			17,000	-		Ecological report completed, Plan of Management underway for Native Grove Cemetery
	•	Sub-Total	52,576	7,500	45,076	
Information Technology				, , , , , ,		
InfoXpert - mobile and web portal modules	General		7,350	-	7.350	Improvements to records management required.
Point to point wifi - Coonabarabran office (long haul link)	General		144,555	-		30% complete - no payments as at 31 December 2019 made - planned completion 30.09.2020.
Point to point wifi for remote sites	General		38,693	_		15% complete - no payments as at 31 December 2019 made - planned completion 30.6.2020.
Replacement PCs	General		180,000	-		Desktop replacements planned by 31 December 2019, prices currently being sought. Now expected
			200,000			March 2020.
	Į.	Sub-Total	370,598	_	370,598	
Public Halls		10001	3,0,330	_	5.0,550	
Binnaway Hall Stage Refurb	1		89,430	_ [80 430	Revoted for further renovation works to the Binnaway Hall - budget adjusted in Q3.
	t	1	33,730		03,430	nerotes 10. Article renovation works to the Diniaway fram Budget adjusted in Q3.

VRA Shed - Coolah		1	45,018	30,245	1/1 772	Revoted to enable job to continue to completion
VNA Sileu - Coolaii		Sub-Total	134,448	30,245	104,203	
Economic Services		545 1544	201)110	30,213	10-1,200	
Small business workshops (economic development)		T	3,636	- [3,636	Further workshops planned to enhance Inland Rail
DED-Brochure Revote		1	24,447	_		Review of brochure being undertaken by EDT Committee
SES Broditate Nevote	I	Sub-Total	28,083	-	28,083	never of broading undertaken by EDT committee
Offices - Buildings		545 1544	20,000		20,000	
Coolah Disable Access	General	T T	78,913	- [78.913	Revoted to enable job to continue to completion - also included in Drought Communities Grant
	C errerar		7 3,3 23		, 0,313	Application (part of \$1m).
Coona Office Recarpet	General		50,000	-	50.000	Revoted to enable job to continue to completion
Roof repairs - Coonabarabran office	General		441,739	5,501		Quotes being sourced from suitably qualified builders, risk assessment undertaken. Hand over to new
			,	5,552		Project Manager undertaken
	I	Sub-Total	570,652	5,501	565,151	
RMS Grants		•				
Blackspot - Purlewaugh Road near Napier Lane			56,494	101,456	-	Completed in July 2019. \$40,000 additional funding received for project. Budget to be adjusted in Q3.
Blackspot - Warrumbungle Way - Kurrajong South		1	32,388	6,691	-	Completed in July 2019.
RMS-Block match Repair Programme			144,124	180,784	-	\$800,000 South of Coolah near Hannahs Bridge project remaining funds contribution from repair
			·			program grant. Budget to be adjusted in Q3.
RMS-Repair Programme		1	144,124	180,784	-	\$800,000 South of Coolah near Hannahs Bridge project remaining funds contribution from repair
			·			program grant. Budget to be adjusted in Q3.
	•	Sub-Total	377,129	469,715	0	
Urban Drainage		•				
Coolah - Bowen Oval, Goddard and Martin Streets, drainage study		T T	16,000	-	16,000	Scope of works being revised.
			·			
Dunedoo - Wallaroo Street Drainage			689,118	84,315	604,803	Project commenced on site December 2019.
Cobra Street Drainage			24,847	23,942	-	Project completed in July 2019.
	•	Sub-Total	729,965	108,257	620,803	
Swimming Pools						
Dunedoo - roof modifications, amenities block (polycarbon)			30,000	-	30,000	Project yet to be commenced.
Baradine, Coonabarabran, Coolah and Dunedoo pools - install 2 x			31,185	-	31,185	Insufficient funds in 2019/20 to complete works at Dunedoo and Baradine. 2021 carry over expected.
32,000L water tanks to comply with LTW guidelines						
		Sub-Total	61,185	-	61,185	
Parks and Reserves						
Baradine Oval Lighting Upgrade			132,674	241,821	-	Completed. Not yet acquitted. (Additional \$290,000 in 2019/20 Budget to be added.)
Binnaway Oval Lighting Upgrade			130,269	314,847	-	Completed. Not yet acquitted. (Additional \$289,000 in 2019/20 Budget to be added.)
Robertson Oval - Amenities refurbishment (Canteen & Toilets)			14,596	-	14,596	Concept plans for amenities buildings are being redrafted in accordance with suggestions from
						Robertson Oval Committee
Master plan for Each Sporting Precinct			25,000	-	25,000	Drafting of plan by staff is in progress.
DTS-Binnaway Camp Ground Survey Costs			15,000	3,134	11,866	Revoted to enable job to continue to completion
		Sub-Total	317,539	559,802	E4 4C3	
Water			317,339		51,462	
Timor Dam Fence & Dead Water storage			317,339			
<u> </u>	531	Τ	79,250	15,963		Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to
	531		79,250	·		
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/	531		-	15,963 9,914		Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to
	531		79,250	·		Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K).
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/	531		79,250	·	63,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K).
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John	531		79,250 9,950	9,914	63,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John	531		79,250 9,950	9,914	63,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore	531		79,250 9,950 266,000 61,000	9,914 3,691 5,651	63,287 - 262,309 55,349	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore	531		79,250 9,950 266,000	9,914	63,287 - 262,309 55,349	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore	531		79,250 9,950 266,000 61,000	9,914 3,691 5,651	63,287 - 262,309 55,349 161,469	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore	531 1358		79,250 9,950 266,000 61,000	9,914 3,691 5,651	63,287 - 262,309 55,349 161,469	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore			79,250 9,950 266,000 61,000	9,914 3,691 5,651 1,531	63,287 - 262,309 55,349 161,469 2,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns)	1358		79,250 9,950 266,000 61,000 163,000 3,600	9,914 3,691 5,651 1,531 1,313	63,287 - 262,309 55,349 161,469 2,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore			79,250 9,950 266,000 61,000	9,914 3,691 5,651 1,531	63,287 - 262,309 55,349 161,469 2,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress;
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri	1358		79,250 9,950 266,000 61,000 163,000 3,600	9,914 3,691 5,651 1,531 1,313	63,287 - 262,309 55,349 161,469 2,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns)	1358		79,250 9,950 266,000 61,000 163,000 3,600	9,914 3,691 5,651 1,531 1,313	63,287 - 262,309 55,349 161,469 2,287	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore	1358 1676 1799		79,250 9,950 266,000 61,000 163,000 3,600 45,000 86,100	9,914 3,691 5,651 1,531 1,313	63,287 - 262,309 55,349 161,469 2,287 30,982 25,245	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required. Waiting on hydrogeological report
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri	1358		79,250 9,950 266,000 61,000 163,000 3,600	9,914 3,691 5,651 1,531 1,313	63,287 - 262,309 55,349 161,469 2,287 30,982 25,245	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure	1358 1676 1799 1852		79,250 9,950 266,000 61,000 163,000 3,600 45,000 86,100 8,500	9,914 3,691 5,651 1,531 1,313 14,018 60,855 1,700	63,287 262,309 55,349 161,469 2,287 30,982 25,245	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required. Waiting on hydrogeological report budget no longer required
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore	1358 1676 1799		79,250 9,950 266,000 61,000 163,000 3,600 45,000 86,100	9,914 3,691 5,651 1,531 1,313 14,018 60,855	63,287 262,309 55,349 161,469 2,287 30,982 25,245	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required. Waiting on hydrogeological report budget no longer required near complete/will be under budget; supp vote submitted to transfer o\$5k to WO531 and \$45k to new
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main	1358 1676 1799 1852 1875		79,250 9,950 266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400	9,914 3,691 5,651 1,531 1,313 14,018 60,855 1,700	63,287 262,309 55,349 161,469 2,287 30,982 25,245	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required. Waiting on hydrogeological report budget no longer required near complete/will be under budget; supp vote submitted to transfer o\$5k to WO531 and \$45k to new WO for cleaning of Poundyard weir.
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main Coonabarabran Water Main Rehabilitation	1358 1676 1799 1852		79,250 9,950 266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400 2,200	9,914 3,691 5,651 1,531 1,313 14,018 60,855 1,700 51,473	63,287 262,309 55,349 161,469 2,287 30,982 25,245 61,927 2,200	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required. Waiting on hydrogeological report budget no longer required near complete/will be under budget; supp vote submitted to transfer o\$5k to WO531 and \$45k to new WO for cleaning of Poundyard weir. budget no longer required
Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John Binnaway - New Bore Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main	1358 1676 1799 1852 1875		79,250 9,950 266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400	9,914 3,691 5,651 1,531 1,313 14,018 60,855 1,700	63,287 262,309 55,349 161,469 2,287 30,982 25,245 61,927 2,200 197,789	Fence complete; removal of debris from upstream of dam wall outstanding - sup vote submitted to transfer budget of \$55k from WO1875 (\$5K) and WO 2116 (\$50K). Complete Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Bore complete. Project change request submitted to INSW to reuse remaining funds for related/water security project. Part of large scale water and sewer project going over multiple FYs; external PM engaged to progress; status: consultant engaged to updated Concept Design/tender documention being prepared new reservoirs & pumps installed; fencing of new site and demolition of old site required. Waiting on hydrogeological report budget no longer required near complete/will be under budget; supp vote submitted to transfer o\$5k to WO531 and \$45k to new WO for cleaning of Poundyard weir.

Coolah - Upgrade bore & Reservoirs C18			4.200	6.509	- Complete; move expenditure to WO2120
Dunedoo - Upgrade Reservoirs C18			1,200	-	1,200 Expecting outstanding invoice
Mendooran - EOI Safe & Secure upgrade			99,200	21,004	78,196 Received Site constraint and Design Basis and Options Assessment Reports from CWT, consultant
				, , , ,	engaged to deliver the Concept Design
Coolah - Chlorine room at bores			49,960	226	49,734 requested proposal from external PM to progress; \$50k expected to be able to use from Coolah New
			,,,,,,		Bore; likely to revote to next FY - additional budget allowed then
Water Main Rehabilitation - Napier Street - 420m	1905		80,000	77,141	2,859 Complete
Binnaway WTP Improvements/Renewals			24,000	4,975	19,025 received quote to upgrade chlorine room; levelling and repair of filter trough required
Mendooran connect old river pumping station	2034		169,000	28,751	140,249 pipework connected, spare pump purchased, electrical cabinet designed; received one quote for
					installation and integration of new control cabinet, sought 2 more - BP report Feb-2020/additional funds
					required from 'Mendooran install water carting infrastructure'; could be revote into next FY (once
					contractor engaged works expected to take 12-16 weeks).
Mendooran install water carting infrastructure	2035		55,000	48	54,952 BP Report February 2020 Council Meeting to re-allocate this to WO2034.
-					
Mains Extension, Bligh Street (Macquarie to Castlereagh)			5,600	6,772	- Complete. Move expenditure to WO2116.
Re-locate services - Renshaw Street			1,900	16,809	- Near complete; the additionally required funds had been sup voted
Coonabarabran - Test Bore	1805		4,800	-	4,800 committed expenditure/expecting invoice
Mendooran - Water recommendations			6,300	6,737	- Complete. Journal expenditure to WO336.4005
Coona - Cap old bore			5,000	-	5,000 awaiting quote from contractor
Baradine - Cap old bore			5,000	-	5,000 awaiting quote from contractor
Coolah - Concrete cap old bore			5,000	-	5,000 awaiting quote from contractor
Coonabarabran Water Treatment Plant Renewal			32,000	26,285	5,715 remainder used for this FY's plant renewals: filter control/operation improvementes, PLC replacement;
					combined with WO2124.
Coonabarabran - rekeying water sites,			1,400	1,418	- Complete. Journal expenditure to WO659.1010
Baradine/Binnaway/Coonabarabran/Mendooran					
		Sub-Total	1,585,560	362,995	1,234,574
Sewer					
Baradine - replace Pot valves & Cont.	RA	100	153,500	481	153,019 Not started. Out for tenders (closes 20.02.20)
Binnaway - EOI Sewer Implementation			15,730	739	14,991 Combined with WO2128; WIP; large project going over a number of years.
Coonabarabran - Pump Stations Renewal	RA		47,000	18,889	28,111 WIP. Revote likely into next FY.
Coolah Sewage Treatment Plant Upgrade (RNSW 812)	Grant		52,300	19,333	32,967 WIP. Part of large project over a number of years.
Coonabarabran Sewage Treatment Plant Upgrade (RNSW 813)	Grant		32,100	13,833	18,267 WIP. Part of large project over a number of years.
Dunedoo Sewage Treatment Plant Upgrade (RNSW 811)	Grant		86,200	15,331	70,869 WIP. Part of large project over a number of years.
Mendooran - EOI Sewer Scope		1	30,000	14,067	15,933 WIP. Expected to be finalised in FY19/20.
Baradine - Camp Cypress Sewer Line			200,000	-	200,000 Not started; depends on BBFR application outcome.
		Sub-Total	616,830	82,673	534,157
Warrumbungle Waste					
Combating illegal dumping - EPA Grant Funded			20,000	-	20,000 Illegal dumping hotspots identified, works progressing
Mechanical Recycling Facility			17,548	-	17,548 Upgrade works planned to rectify WHS issues eg installation of concrete barriers with quotes being
					sought
		Sub-Total	37,548	-	37,548
		Total	7,458,816	2,518,832	5,439,969

Index

RA = Restricted Assets R2R = Roads to Recovery SWL = Stormwater Levy