Revote Expenditure Report - June 2020

wo	Description	Funding Source	Externally Funded %	Revote Amount \$	2019/20 Expenditure	Revote Remaining \$	Comment
	Drought Communities Fund - Extention		Funded %		Lypenditure		
2022	Binnaway Hall - Stage	Grant		50,000	11,888	-	Project completed in 2018/19 and acquitted, balances to be reconciled to restri
2023	Coonabarabran Town Hall	Grant		63,604		_	Project completed and acquitted.
2023	Cemeteries Upgrade	Grant		17,216		1	Project completed and acquitted.
2024	Mendooran Mechanics Insitute - Floor	Grant		21,160	1,222		Project completed and acquitted.
2029	Baradine Hall	Grant		25,000		-	Project completed and acquitted.
2031	Bore - Coonabarabran Showground	Grant		80,000	80,000	-	Project completed and acquitted.
2036	Swimming Pool Upgrades - Binnaway	Grant		20,775	17,273		Project completed and acquitted.
2037	Swimming Pool Upgrades - Dunedoo	Grant		730	-	-	Project completed and acquitted.
2056	Free Wifi - Six Towns	Grant		40,948	44,298	-	Project completed and acquitted.
2057	Coolah Recreation Ground - Installation of Kitchen	Grant		2,268	-	-	Project completed and acquitted.
2058	Coolah Recreation Ground - Upgrade Secretary's office	Grant		40,000	41,252	-	Project completed and acquitted.
2059	Main Street Coolah - installation of public art	Grant		4,500	3,746	-	Project completed and acquitted.
	· · · · · ·		Sub-Total	366,201	199,678	0	
	Stronger Country Communities Fund Round 2	-	1		1	1	
1965	Bowen Oval Lighting Upgrade	Grant		38,718	-	1	Job completed and acquitted, balance to Baradine Skate Park.
1974	Mendooran Turf Club & Golf	Grant		64,435	59,603		Works continuing to complete project
1975	Coonabarabran Skate Park- Installation of shade	Grant		37,144	26,200		Project completed and acquitted.
1976	Baradine Skate & Activity Park Construction	Grant		144,530	182,546		Project completed and acquitted.
1977	Mendooran Mechanics Institute-Upgrades to Hall & Amenities	Grant		179,820	128,037		Works continuing to complete project
1978	Leadville Hall Upgrades & new toilet block	Grant		470,530	467,897		Works continuing to complete project
1979	Binnaway Bowling club upgrades	Grant		119,648	127,122	-	Project completed - approval has been granted to spend savings from xxxxx pro additional works being fencing, shadesail and seating to enhance new playgrou
		1	Sub-Total	1,054,826	991,405	70,192	
	Cobbora Transition Fund - Three Rivers Regional Retirement Communit	ÿ		1		1	
701	CTF - Three Rivers Retirement Village (includes 702, 1802, 1930, 1983, 1984)	Grant		1,228,467	-	1,228,467	Works ceased due to legal proceedings.
			Sub-Total	1,228,467	-	1,228,467	
	Rural Fire Services	•		1	1		
859	Station Improvements (RFS)	RFS		40,000	-	40,000	Project closed, balances to be reconciled against RFS Allocation at year end.
			Sub-Total	40,000	-	40,000	
4045	Developer	1	1		E 400	20.624	
1915	Contributions Plans - from Developer Contributions			44,811	5,190	39,621	Plan is under preparation by consultant.
			Sub-Total	44,811	5,190	39,621	
	Community Services		Sub-Total	44,011	3,150	35,021	
1819	MSO - Respite Centre feasibility	RA	1	37,244	-	37,244	
1015		101		57,211		37,211	Project feasibility summary report concluded. Currently in internal stakeholder
L		1	Sub-Total	37,244	-	37,244	
	General			•	•	•	
2003	Crown Land Grant	Grant		89,982	-	89,982	Orana JO agreed consulatant engaged to draft Crown Reserves of Management
		•	Sub-Total	89,982	-	89,982	
	Heritage and Culture						
1499	LEP WO 1499 & Landuse Strategy Review			35,576	21,200	14,376	LEP – Draft planning proposal received from consultant, currently under review
							being presented to Council for adoption.
2205	Compliance Services - Special Projects			17,000	-	17,000	Ecological report completed, Plan of Management underway for Native Grove C
			Sub-Total	52,576	21,200	31,376	
	Information Technology	1	1	1	1	1	
1295	InfoXpert - mobile and web portal modules	General		7,350	-		Improvements to records management required.
1296	Point to point wifi - Coonabarabran office (long haul link)	General		144,555	-		Project well underway. No payments made to date.
601	Point to point wifi for remote sites	General		38,693	23,457		Project completed final payments to be made.
921	Replacement PCs	General		180,000	15,527		Desktop and Tablet Replacements underway. Completion revised to August/Sep
			Sub-Total	370,598	38,984	331,614	
1611	Public Halls	1	1	00.400		00.400	
1644	Binnaway Hall Stage Refurb			89,430	-		Revoted for further renovation works to the Binnaway Hall - budget adjusted in
1313	VRA Shed - Coolah		C.,.L. T-+-!	45,018	41,487		Revoted to enable job to continue to completion
	Economic Services		Sub-Total	134,448	41,487	92,961	
2066	Economic Services Small business workshops (economic development)	1		3,636		2.620	Capability statement webinar held during May 2020. More workshops being pla
2000	Sman pusitiess workshops (economic development)		1	3,030	-	3,030	capability statement webling held during way 2020. More workshops being pla

ricted assets at year end.
oject to complete
und area.
consultation process.
•
t. 25% complete.
v for completeness before
Cemetery
,

September 2020.

in Q3.

planned.

2187	DED-Brochure Revote			24,447	-		Quotes received from designer and waiting for direction. Requested to EDT committee numerous times
							to email through their preferred map types, and have received nothing.
			Sub-Total	28,083	-	28,083	
	Offices - Buildings		<u>г г</u>		r		
1022	Coolah Disable Access	General		78,913	-		Revoted to enable job to continue to completion - also included in Drought Communities Grant Application.
1858	Coona Office Recarpet	General		50,000	-		Works in progress, expected to be finalised early June.
1236	Roof repairs - Coonabarabran office	General		441,739	11,051	430,688	Council is going to seek expression of interest (EOI). Currently working on the EOI documents.
			Sub-Total	570,652	11,051	559,601	
	RMS Grants						
1988	Blackspot - Purlewaugh Road near Napier Lane			56,494	101,456	-	Completed in July 2019. \$40,000 additional funding received for project. Budget to be adjusted in Q3.
1959	Blackspot - Warrumbungle Way - Kurrajong South			32,388	6,691	-	Completed in July 2019.
1916	RMS-Block match Repair Programme			144,124	180,784	-	Project completed. Adjustments to Block Grant to be made in Q4
1916	RMS-Repair Programme			144,124	180,784		Project completed. Adjustments to Block Grant to be made in Q4
		•	Sub-Total	377,129	469,716	0	
	Urban Drainage		•				
1332	Coolah - Bowen Oval, Goddard and Martin Streets, drainage study			16,000	-	16,000	Scope of works being revised.
970	Dunedoo - Wallaroo Street Drainage			689,118	314,226		Project commenced on site December 2019.
1909	Cobra Street Drainage			24,847	23,942	905	Project completed in July 2019.
			Sub-Total	729,965	338,169	391,796	
	Swimming Pools						
1661	Dunedoo - roof modifications, amenities block (polycarbon)			30,000	5,000		Concept plan prepared by consultant. Consultation with local users has occurred. Concept plan will be advertised late June or early July.
1663	Baradine, Coonabarabran, Coolah and Dunedoo pools - install 2 x 32,000L water tanks to comply with LTW guidelines			31,185	-	31,185	Insufficient funds in 2019/20 to complete works at Dunedoo and Baradine. 2021 carry over expected.
	S2,000E water tanks to comply with ETW guidennes		Sub-Total	61,185	5,000	56,185	
	Parks and Reserves		Sub-Total	01,185	3,000	50,185	
2071	Baradine Oval Lighting Upgrade			132,674	242,010	_	Complete. Acquittal complete.
2071	Binnaway Oval Lighting Upgrade			132,074	315,036		Complete. Acquittal complete.
1309	Robertson Oval - Amenities refurbishment (Canteen & Toilets)			130,209	2,200		Final draft of concept plan completed. Advertising of project expected in late June or early July.
1505	Nobel Son Oval - America's relationshinent (cancell & rolets)			14,550	2,200	12,330	
942	Master plan for Each Sporting Precinct			25,000	-	25,000	Drafting of plan by staff is in progress.
2046	DTS-Binnaway Camp Ground Survey Costs			15,000	11,748	3,252	Revoted to enable job to continue to completion.
			Sub-Total	317,539	570,994	40,648	
	Water		1 1				
531	Timor Dam Fence & Dead Water storage	531		79,250	19,491	59,759	Fence complete; fisheries permit recieved; contactor on site dredging Poundyard weir after which debris removal at Timor dam will progress
543	Mains-Relining various sections (Edwards St to Dalgarno, Robertson/ John			9,950	9,914	-	Complete.
972			1 1	-,	,		
572	Binnaway - New Bore			266,000	3,691		Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW.
973	Coolah - New Bore					53,281	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re-
				266,000	3,691	53,281	submitting after submission of finalisation report to INSW.
973	Coolah - New Bore			266,000 61,000	3,691 7,719	53,281	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW.
973	Coolah - New Bore	1358		266,000 61,000	3,691 7,719	53,281	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting
973 977 1358	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns)			266,000 61,000 163,000 3,600	3,691 7,719 58,893 67,188	53,281	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised.
973 977	Coolah - New Bore Mendooran - New Bore	1358		266,000 61,000 163,000	3,691 7,719 58,893	53,281 104,107 - 878	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting
973 977 1358	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns)			266,000 61,000 163,000 3,600	3,691 7,719 58,893 67,188	53,281 104,107 - 878	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand
973 977 1358 1676	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri	1676		266,000 61,000 163,000 3,600 45,000	3,691 7,719 58,893 67,188 44,122	53,281 104,107 - 878 4,468	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished
973 977 1358 1676 1799	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore	1676 1799		266,000 61,000 163,000 3,600 45,000 86,100	3,691 7,719 58,893 67,188 44,122 81,632	53,281 104,107 - 878 4,468 6,800 61,927	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished Draft hydrogeological report received - paid to 90% pending finalisation
973 977 1358 1676 1799 1852	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure	1676 1799 1852		266,000 61,000 163,000 3,600 45,000 86,100 8,500	3,691 7,719 58,893 67,188 44,122 81,632 1,700	53,281 104,107 - 878 4,468 6,800 61,927	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished Draft hydrogeological report received - paid to 90% pending finalisation Budget no longer required> revote complete Near complete; supp votes done to other projects in the order of \$50k; completion schedule for FY
973 977 1358 1676 1799 1852 1875	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main	1676 1799 1852 1875		266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400	3,691 7,719 58,893 67,188 44,122 81,632 1,700	53,281 104,107 - 878 4,468 6,800 61,927 2,200	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished Draft hydrogeological report received - paid to 90% pending finalisation Budget no longer required> revote complete Near complete; supp votes done to other projects in the order of \$50k; completion schedule for FY 20/21
973 977 1358 1676 1799 1852 1875 1877	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main Coonabarabran Water Main Rehabilitation	1676 1799 1852 1875		266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400 2,200	3,691 7,719 58,893 67,188 44,122 81,632 1,700 51,473 -	53,281 104,107 - 878 4,468 6,800 61,927 2,200 185,976	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished Draft hydrogeological report received - paid to 90% pending finalisation Budget no longer required> revote complete Near complete; supp votes done to other projects in the order of \$50k; completion schedule for FY 20/21 Budget no longer required> revote complete
973 977 1358 1676 1799 1852 1875 1877	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main Coonabarabran Water Main Rehabilitation	1676 1799 1852 1875		266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400 2,200	3,691 7,719 58,893 67,188 44,122 81,632 1,700 51,473 -	53,281 104,107 - 878 4,468 6,800 61,927 2,200 185,976	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished Draft hydrogeological report received - paid to 90% pending finalisation Budget no longer required> revote complete Near complete; supp votes done to other projects in the order of \$50k; completion schedule for FY 20/21 Budget no longer required> revote complete Cracks in Wentworth Avenue #2 repaired; Martin St being refurbished now; remaining \$ not required
973 977 1358 1676 1799 1852 1875 1877	Coolah - New Bore Mendooran - New Bore Telemetry Upgrade Water (All Towns) Replacement of Water Tower Kenebri Coonabarabran - Production Bore Water Carting Infrastructure Coolah - Dedicated rising main Coonabarabran Water Main Rehabilitation	1676 1799 1852 1875		266,000 61,000 163,000 3,600 45,000 86,100 8,500 113,400 2,200	3,691 7,719 58,893 67,188 44,122 81,632 1,700 51,473 -	53,281 104,107 - 878 4,468 6,800 61,927 2,200 185,976	submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Bore complete. Project change request to reuse remaining funds for relate project requires re- submitting after submission of finalisation report to INSW. Revote amount expended - therefore complete. Current FY budget expended for urgent replacement of radio units. \$1M funding deed signed; 2014 concept design has been updated, review meeting scheduled before tender documention can be finalised. New reservoirs and pumps installed; fencing of new site complete; demoliton of old tank stand complete; bore shed being refurbished Draft hydrogeological report received - paid to 90% pending finalisation Budget no longer required> revote complete Near complete; supp votes done to other projects in the order of \$50k; completion schedule for FY 20/21 Budget no longer required> revote complete Cracks in Wentworth Avenue #2 repaired; Martin St being refurbished now; remaining \$ not required prior to Martin St reservoir replacement in FY23/24; further revote of small amount to FY 20/21 for

			Total	7,743,644	3,533,985	4,523,268	
			Sub-Total	37,548	7,212	30,337	sought - Bunker constructed and concrete apron poured
1366	Mechanical Recycling Facility			17,548	4,980	12,569	Upgrade works planned to rectify WHS issues eg installation of concrete barriers v
2033	Combating illegal dumping - EPA Grant Funded			20,000	2,232		Project complete
	Warrumbungle Waste			• •			·
1014		<u> </u>	Sub-Total	616,830	204,250	471,065	
1914	Baradine - Camp Cypress Sewer Line		+	200,000		200,000	Not started; depends on BBFR grant application outcome; update report to June n
1684	Mendooran - EOI Sewer Scope			30,000	21,940	8,060	Received draft options assessment; review meeting scheduled for 29/04; received DPIE which is required to be addressed prior to finalising options study
1576	Dunedoo Sewage Treatment Plant Upgrade (RNSW 811)	Grant		86,200	38,347	47,853	Concept design progressing with design basis discussed with DPIE and future licen discussed with EPA and DPIE
1571	Coonabarabran Sewage Treatment Plant Upgrade (RNSW 813)	Grant		32,100	90,584	-	Concept design progressing with design basis discussed with DPIE and future licen discussed with EPA and DPIE
1577	Coolah Sewage Treatment Plant Upgrade (RNSW 812)	Grant		52,300	20,169	32,131	Flood study required to confirm flood level for current site; flood study underway
				47,000	32,020		peform well; RFQs being prepared to address high priority audit recommendation
983	Coonabarabran - Pump Stations Renewal	RA		47,000	32,026	1/ 07/	being updated as required by DPIE - flood study required to confirm preferred site selected to perform flood study which is now underway Following maintenance inspections, some pumps were identified requiring replace
1901	Binnaway - EOI Sewer Implementation	1901		15,730	-	15,730	contract in preparation WO 1901 budget and expenditure moved to WO 2128 'Binnaway sewage scheme'
1917	Baradine - replace Pot valves & Cont.	RA	100	153,500	1,183	152,317	Tenders received and assessed - BP report to May meeting with recommendation;
	Sewer		Sub-Total	1,585,560	629,650	984,097	
	Baradine/Binnaway/Coonabarabran/Mendooran						
1563	Coonabarabran - rekeying water sites,			1,400	-	1,400	Complete. Journal to sewer - general administration.
1904	Coonabarabran Water Treatment Plant Renewal			32,000	39,866	-	Remainder used for this FY's plant renewals: filter control/operation improvement combined with Water Treatment Plant Renewal. Revote expended - complete.
1897	Coolah - Concrete cap old bore			5,000	1,860	-	Complete
1895	Baradine - Cap old bore			5,000	-		Contractor engaged and works scheduled
1892	Coona - Cap old bore			5,000	840	4,160	Complete, came in under budget - invoice not yet received
1805	Mendooran - Water recommendations	1005	+ +	6,300	6,300	4,000	Complete. Journal expenditure to water - Mendooran treatment maintenance
1805	Coonabarabran - Test Bore	1805		4,800			therefore complete Committed expenditure/expecting invoice - confirming with consultant to close of
1686	Re-locate services - Renshaw Street			1,900	16,809	_	Near complete; the additionally required funds had been supp voted; revoted amo
1351	Mains Extension, Bligh Street (Macquarie to Castlereagh)			5,600	5,600	-	cabinet Complete. Move expenditure to Mains replacements - Coonabarabran (incl Georg
2035	Mendooran install water carting infrastructure	2035		55,000	-	-	control cabinet, site visit held on 7/04; works progressing Re-allocated budget to 'Mendooran connect old river pumping station' to cover ex
2034	Mendooran connect old river pumping station	2034		169,000	49,073	119,927	Pipework connected, spare pump purchased, electrical cabinet designed; engaged
1919	Binnaway WTP Improvements/Renewals			24,000	6,017	17,983	Chlorine room upgrade expected to occur this FY; levelling and repair of filter trou
1905	Water Main Rehabilitation - Napier Street - 420m	1905		80,000	77,141		Complete
1896	Coolah - Chlorine room at bores			49,960	226	49,734	Flood study required to progress; \$50k expected to be able to use from Coolah Ne revote to next FY - additional budget allowed then
4000				10.000	225	40 704	engaged to deliver the Concept Design and forwarded to DPIE for comment; held Assessment workshop
1886	Mendooran - EOI Safe & Secure upgrade			99,200	63,871	35,329	Received Site constraint and Design Basis and Options Assessment Reports from (

Index

RA = Restricted Assets R2R = Roads to Recovery

SWL = Stormwater Levy

rom CWT, consultant
held Preliminary Hazard
ah New Bore; likely to
r trough required
gaged contractor to install
ver expenditure of control
George St).
d amount expended,
ose off
ce
ementes, PLC replacement; e.
ation; Letter of Award and
eme'; options assessment
d site location; consulted
eplacements for the SPS to ations
rway
licence conditions
licence conditions
eived comment back from
eived comment back from une meeting
une meeting