| Description | Funding Source | Externally Funded % | Revote Amount \$ | 2018/19 Expenditure | Revote Remaining \$ | Comment |
|---|----------------|------------------------|------------------|------------------------|------------------------|--|
| Bushfire and Emergency Services | | | | | | |
| | | | | | | Council received Leadville 1 (\$330,000) and Merrygoen 1A (\$320,000) in November 2018. Council has |
| | | | | | | also received a second hand Holden Colorado from Narrabri in October. The amount for this vehicle is |
| | | | | | | yet to be advised. These expenses are not recognised until year end. The RFS have advised that there is |
| | | | | | | also another appliance under construction at the moment, however the timeline for delivery is yet to be |
| RFS - Vehicles | RFS | 88 | 965,279 | - | 965,279 | |
| | | | | | | Foundation works completed, slab poured, frame erected, tank slabs insitu, plumbing rough in |
| RFS - Mowrock Station | RFS | 88 | 293,406 | 105,597 | | underway - build to be completed April 2019 |
| | | Sub-Total | 1,258,685 | 105,597 | 1,153,088 | |
| Communications and Information Technology | T | | | | | |
| | | | | | | Council is considering upgrading to a software system that services the whole of Council not just asset |
| | | | | | | mangement. Council's current system is due for renewal this year. A meeting is to be held with |
| | | | | | | Tamworth Regional Council and a software provider to further guide this discussion. It is then expected |
| Authority Asset Management Software | General | | 208,000 | - | | that Council will go to tender. |
| GPS handheld units | General | | 15,000 | - | | GPS hand held units are now being implemented as part of the entire hardware upgrade. |
| InfoXpert - mobile and web portal modules | General | | 7,350 | - | | This expenditure has not been required as yet. |
| Point to point wifi - Coonabarabran office (long haul link) | General | | 203,575 | 990 | 202,585 | Project is underway. |
| | | | | | | |
| | | | | | | This project is being finalised. A number of remote sites have been connected. A number of outstanding |
| Point to point wifi for remote sites | General | | 38,693 | - | 38,693 | sites have very particular site specific issues. Audit being undertaken to determine needs. |
| | | | | | | |
| | | | | | | Council made the decision to buy servers outright instead of leasing them. This purchase was approved |
| Replacement IT server hardware | General | | 10,000 | 120,950 | | by the General Manager following consideration of the costs and benefits of leasing vs purchasing. |
| Replacement PCs | General | | 32,920 | - | | Reaplcement PC's are being implemented as part of the entire hardware upgrade. |
| Microsoft server licenses and SA | General | | 39,025 | - | | This expenditure has not been required as yet. |
| | | Sub-Total | 554,563 | 121,940 | 543,573 | |
| Multiservice Outlet | I | | | | | 1 |
| | | | | | | A meeting regarding this project was held on 12/2/2019 with the Project Team and an external |
| | | | | | | stakeholder. Changes to the project were discussed, including the impact of the change of location on |
| | | | | | | the feasibility of the project. The next phase in the project is community consultation. This consultation |
| | | 400 | 27 244 | | 27.244 | has been planned and a suitable timeframe is now being sought for the consultant to conduct these |
| Respite Centre - feasibility study | RA | 100 | 37,244 | - | | consultations. |
| Cobbora Transition Fund - Three Rivers Regional Retirement Communit | | Sub-Total | 37,244 | | 37,244 | |
| Cobbora Transition Fund - Three Rivers Regional Retirement Communit | y | | <u> </u> | T | | |
| CTF Three Divers Petissment Village | Crant | 100 | 2,202,663 | 427,308 | 1 775 255 | Ontions being prepared to make preject forward, to be presented to Council and funding hadies |
| CTF - Three Rivers Retirement Village | Grant | Sub-Total | , , | 427,308 | | Options being prepared to move project forward; to be presented to Council and funding bodies. |
| Tourism and Development Services | | Sub-Total | 2,202,663 | 427,306 | 1,775,355 | |
| Shire entrance signs | General | | 37,999 | 27,759 | 10.240 | DAs approved, construction certificate assessment underway. To be installed by June 2019. |
| Silic entrance signs | General | Sub-Total | 37,999 | 27,759 | 10,240 | bas approved, construction certificate assessment underway. To be installed by June 2015. |
| Regulatory Services | | Jub-10tai | 31,333 | 21,133 | 10,240 | |
| Upgrade of dog pound | General | | 20,000 | 16,923 | | Project completed |
| opgrade of dog podna | General | Sub-Total | 20,000 | 16,923 | | Troject completed |
| Council Offices and Other Property | | 342 13441 | 20,000 | 10,323 | | |
| Council Offices and Other Property | | | I | I | | Plans for ramp underway with quotes being sought. Black Stump monument referred to Heritage |
| | | | | | | Advisor for possible inclusion into plans. Additional funds for ramp allocated to project under 6 monthly |
| Disabled access - Coolah office | General | | 30,140 | 1,227 | 28,913 | |
| Disabled decess Coolan office | General | | 30,140 | 1,227 | 20,313 | Tender prepared, to be advertised on Tenders On Line from 9.04.19 for 28 days, construction plans |
| | | | | | | finalised; alternate premises discussions in progress. Report on tender to Council in May 2019. Works |
| Roof repairs - Coonabarabran office | General | | 494,455 | 16,200 | 179 255 | planned to commence June 2019 |
| Roof repairs - Coolah office | General | | 80,000 | 10,200 | -, | Project Completed, final checks of works underway before making payment |
| noon repairs cooluit office | General | | 30,000 | - | 30,000 | Suitable system selected for the location based on cost and site specifications. Quotes being received |
| Timor Rock water closet build | General | | 30,847 | _ | 30,847 | 4/04/2019 for system and installation. |
| Timor Nook Water closet balla | General | Sub-Total | 635,442 | 17,427 | 618,015 | 170 17 E0 E0 TOT STATE III UTIU III SUUUUUTI. |
| Public Halls | | i Juli | 333,742 | 2,,72, | 010,013 | |
| Coonabarabran Town Hall - furniture renewal | General | | 47,115 | 7,758 | - | Project completed - budget exceeded the items required, generating a \$40K surplus. |
| Social and an interest of the war | Ceneral | Sub-Total | 47,115 | 7,758 | | region compressed buuget eneceded the herris required, generating a y-ton surprus. |
| Asset Design Services | | Just Total | 77,113 | 1,130 | | |
| Design projects survey Equip-Cap | General | | 24,000 | 55,315 | | Project completed |
| Design Services software upgrade | General | | 8,436 | 6,994 | | Project completed |
| Besign services software applicate | General | Sub-Total | 32,436 | 62,309 | | 1 Toject completed |
| | | Jun-Iulai | 32,430 | 02,303 | - | |

| Fleet Services | | | | | | |
|---|-------------------|-----------|-----------|-----------|---------|---|
| | | | | | | Expenditure includes items in 2018/19 budget allocation. Revote expenditure; Binnaway tipper \$66,194 |
| | | | | | | , Grader \$96,176, Primer Mover \$167,420, Recycling truck Plt 120 \$63,330. Future of Plt 121 uncertain |
| Plant and equipment purchases | RA | 100 | 538,004 | 393,120 | 144,884 | (\$65k allocation) |
| Depots - disabled access | Grant | | 30,526 | 15,625 | - | Works completed |
| | • | Sub-Total | 568,530 | 408,745 | 144,884 | |
| Local Roads | | | | | | |
| Causeway rehabilitation - Mia Mia Road | R2R | 100 | 60,000 | 65,085 | - | Project completed |
| Causeway rehabilitation - Napier Lane, Garrawilla | R2R | 100 | 45,253 | 78,596 | - | Project completed |
| Causeway rehabilitation - Napier Lane, Mt Warwick | R2R | 100 | 60,000 | 48,457 | - | Project completed |
| | | | | | | This project is a causeway rehabilitation project funded from R2R funds. Funding reallocated to higher |
| Local rehabilitation - Quia Road, near Lake Edna | R2R | 100 | 60,000 | - | - | priority causeways when overall R2R allocation was oversubscibed. |
| | | | | | | Project commencement delayed due to uncertainty about access to gravel and to water. |
| Local rehabilitation - Neilrex Road - unsealed | R2R | 100 | 86,403 | 9,941 | 76,462 | Commencement scheduled for 10/4/19 |
| Local rehabilitation - Rotherwood Road | R2R | 100 | 24,339 | - | - | Project completed in 2017/18 and invoices paid end of June 2018, after revote forecast. |
| Local rehabilitation - Turee Vale | R2R | 100 | 40,963 | - | - | Project completed in 2017/18 and invoices paid end of June 2018, after revote forecast. |
| Local resheet - Carmel Lane | R2R | 100 | 47,748 | - | 47,748 | Project subject to availability of road base and water. Project rescheduled to May 2019 |
| Local resheet - Bourke and Halls Road | R2R | 100 | 45,000 | 45,899 | - | Project completed |
| Local resheet - Wingabutta Road | R2R | 100 | 90,000 | 400 | - | Project completed. |
| Local resheet - Hawkins Lane | R2R | 100 | 40,000 | 2,368 | 37,632 | Project completed. R2R funding reallocated through QBRS. |
| Local resheet - Hawkins Road | R2R | 100 | 40,000 | - | 40,000 | Project is scheduled to commence in May 2019 |
| | | | | | | Project now scheduled to commence late March / early April. Delay due to additional roadworks being |
| Local resheet - Wardens Road | R2R | 100 | 50,000 | 6,389 | 43,611 | undertaken on State Roads for RMS. |
| Local resheet - Mt Hope Road | R2R | 100 | 40,370 | 40,370 | - | Project completed. |
| Local resheet - Sandy Creek Road | R2R | 100 | 113,236 | 45,275 | - | Project completed. |
| Local resheet - Dandry Road | R2R | 100 | 120,000 | 122,199 | - | Project completed |
| Local resheet - Munns Road | R2R | 100 | 78,631 | 59,130 | - | Project completed |
| Local resheet - Dinby Lane | General | | 50,000 | - | 50,000 | Project subject to availability of road base and water. Project rescheduled to May 2019 |
| Local resheet - Newbank Lane | General | | 70,000 | - | 70,000 | Project subject to availability of road base and water. Project rescheduled to May 2019 |
| Ross Crossing | General | | 3,500 | 6,240 | - | Project completed |
| Local bridge - Todds Crossing, Terridgerie Creek, Baradine | R2R | 100 | 361,491 | 507,778 | | Project completed. Additional funding from R2R through QBRS. |
| <u> </u> | • | Sub-Total | 1,526,934 | 1,038,127 | 365,453 | |
| Regional Roads | | | | | | |
| Regional shoulder rehabilitation - Timor Road | R2R | 100 | 163,324 | 262,737 | - | Project completed. Additional funding from R2R through QBRS. |
| Regional pavement widening and rehabilitation - MR55, Black Stump | | | | | | |
| Way | RMS RA Grants | 100 | 390,073 | 7,688 | - | Project completed. Relocation of funding with Regional Road program to fund overexpenditure. |
| Regional shoulder widening - MR129, Baradine Road (Coonamble) | RMS RA Grants | 100 | 339,931 | 120,851 | _ | This project is now completed. |
| Regional rehabilitation - Vinegaroy between Cambawarr and Wyandra | | 200 | 555,551 | 120,001 | | |
| MR618 | RMS RA Grants | 100 | 163,281 | 113,731 | 119,638 | Roadworks completed. Guard fence to be installed in May. |
| ····· | I IIII IIA Giuliu | Sub-Total | 1,056,609 | 505,007 | 119,638 | nead not to the factor of the |

| Horticulture | | | | | | |
|---|---------|-----------|---------|---------|---------|--|
| | | | | | | |
| Mendooran Park - connection of existing irrigation to town water supply | General | | 10,000 | 10,864 | - | Minor works required to complete project |
| Len Guy Park - soft fall upgrade | General | | 20,000 | 1,300 | 18,700 | Contractor has advised that work will commence in May after school holidays |
| | | Sub-Total | 30,000 | 12,164 | 18,700 | |
| Ovals | | | | | | |
| Coonabarabran Netball Courts | General | | 121,001 | 694,084 | - | Project completed |
| Robertson Oval - amenities refurbishment, canteen and toilets | General | | 26,100 | 11,504 | - | Revision of building plans being undertaken by Barnsons |
| Master Plan - sporting precincts - all towns | General | | 25,000 | - | 25,000 | Project scope being finalised. |
| | | Sub-Total | 172,101 | 705,588 | 25,000 | |
| Swimming Pools | | | | | | |
| | | | | | | Quotation received, however it exceeds budget allocation. Consultation with Baradine Progress Ass'n is |
| Baradine - shade structure | General | | 40,000 | - | 40,000 | occurring |
| Coolah - rain tank and pump for irrigation | General | | 4,000 | - | - | Main pool backwash connected to sewer. Connection of Toddlers pool yet to be completed. |
| Coonabarabran - rainwater tank and pump for irrigation | S94 | 100 | 4,766 | - | - | Project completed in 2017/18 in conjunction with LTW project at Coonabarabran |
| | | | | | | Project completed and invoice paid 30th June 2018 after revote forecast. Remaining funds reallocated |
| Dunedoo - awning over canteen area | General | | 4,000 | - | - | to Mendooran chemical dosing through QBRS. |
| Dunedoo - roof modifications, amenities block (polycarbon) | General | | 30,000 | - | 30,000 | Council contribution towards potential grant funding. |
| Mendooran - chemical dosing units | General | | 2,000 | 1,063 | 937 | Project to be completed at end of swimming season |
| Baradine, Coonabarabran, Coolah and Dunedoo pools - install 2 x | | | | | | |
| 32,000L water tanks to comply with LTW guidelines | General | | 32,386 | 1,201 | 31,185 | Baradine & Dunedoo to be completed at end of season |
| | | | | | | |
| Mendooran - improvements to disabled access and disabled toilets | General | | 13,141 | 3,395 | - | Project completed. Remaining funds reallocated to Mendooran chemical dosing project through QBRS. |
| | | Sub-Total | 130,293 | 5,659 | 102,122 | |
| Town Streets | | | | | | |
| Baradine - street lighting | General | | 8,000 | - | 8,000 | Design being prepared by EnergyServe for light in Liverpool Street |
| Baradine - street trees | General | | 2,273 | - | 2,273 | Waiting for change in season to plant trees |
| | | | | | | |
| Binnaway - Bullinda Street, new kerb and guttering | General | | 55,000 | 82,254 | - | Complete. Expenditure from Railway Street K&G has incorrectly been charged to this project. |
| Binnaway - Railway Street, kerb and guttering | General | | 55,000 | - | 27,885 | Project is 90% completed. Incorrect job number used |
| | | | | | | Project completed in 2017/18. Scope of works included sealing intersection Cunningham Street & |
| Coolah - Booyamurra Street east of Binnia Street, rehabilitation | General | | 70,413 | - | - | Campbell Street and this work was completed and funded from reseal program. |
| Coolah - street light program | General | | 8,000 | - | 8,000 | Design being prepared by EnergyServe for light in Cameron Place |
| Coolah - Bowen Oval, Goddard and Martin Streets, drainage study | General | | 16,000 | - | 16,000 | Investigation of project is in progress |
| | | | | | | |
| Coolah - Goddard Street, Binnia Street and Martin Street, pipe drainage | SWL | 100 | 44,920 | 8,340 | - | Project completed. Expenditure shown against 'Coolah - Goddard Street to MPS, shared path' |
| Coolah - Goddard Street to MPS, shared path | General | | 9,722 | 83,697 | - | Project completed. Incorrect allocation of expenditure |
| Coonabarabran - John Street, kerb and guttering rehabilitation | General | | 70,000 | - | 70,000 | Works scheduled to commence in May 2019. |
| Coonabarabran - Centre Charles Street, Edwards Street to Dalgarno, | | | · | | | Feasibility and design work is in progress. Kerb blister proposal expected to be advertised late. April |
| street trees | General | | 30,000 | - | 30,000 | 2019 |
| Coonabarabran - Centre Cowper Street, Edewards Street to Dalgarno, | | | , , | | , | Feasibility and design work is in progress. Kerb blister proposal expected to be advertised late. April |
| street trees | General | | 29,300 | - | 29,300 | , |
| Coonabarabran - Dalgarno Street West, pavement rehabilitation | General | | 6,963 | 22,324 | - | Works completed |
| Coonabarabran - Belar Street and Merebene Street, pipe drainage | General | | 70,000 | 54,979 | 15,021 | Works are in progress |
| Dunedoo - Wallaroo Street | General | | 350,000 | 10,882 | | Project still in design stage. Tenders for supply of pipes scheduled for April |
| Dunedoo - Wargundy Street, drainage study | SWL | 100 | 15,000 | | | This project is incorporated in 'Dunedoo - Wallaroo Street' project |
| | - • • • | Sub-Total | 840,591 | 262,476 | 560,597 | The system of the product of the pro |

| Baradine - mains extension, removal of dead ends Binnaway - meter replacements Binnaway - Andys Lane to Castlereagh Street, remove dead ends Binnaway - Renshaw Street, relocate services Binnaway - Innes Street between Quandong and Frater Street, mains extension Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall Coonabarabran - production bore | RA RA RA RA RA RA Grant RA Grant RA RA Grant RA RA RA RA RA RA RA | 100 100 100 100 100 | 31,223 5,000 15,065 25,000 8,516 21,708 342,647 10,000 5,000 309,291 50,000 5,000 123,478 | 11,467 5,000 12,858 - 6,501 10,432 57,958 8,080 6,361 214,458 36,945 5,001 | 2,207 25,000 2,015 - 284,689 - - 94,833 | In progress Complete In progress Not yet started In progress Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete |
|---|--|---------------------------------|---|---|--|--|
| Binnaway - Andys Lane to Castlereagh Street, remove dead ends Binnaway - Renshaw Street, relocate services Binnaway - Innes Street between Quandong and Frater Street, mains extension Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA RA RA Grant RA Grant RA RA Grant RA RA Grant | 100 100 100 100 | 15,065 25,000 8,516 21,708 342,647 10,000 5,000 309,291 50,000 5,000 | 12,858 - 6,501 10,432 57,958 8,080 6,361 214,458 36,945 | 2,207 25,000 2,015 - 284,689 - - 94,833 | Complete In progress Not yet started In progress Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete |
| Binnaway - Andys Lane to Castlereagh Street, remove dead ends Binnaway - Renshaw Street, relocate services Binnaway - Innes Street between Quandong and Frater Street, mains extension Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA RA RA Grant RA Grant RA RA Grant RA RA Grant | 100 100 100 100 | 15,065 25,000 8,516 21,708 342,647 10,000 5,000 309,291 50,000 5,000 | 12,858 - 6,501 10,432 57,958 8,080 6,361 214,458 36,945 | 2,207 25,000 2,015 - 284,689 - - 94,833 | In progress Not yet started In progress Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Binnaway - Renshaw Street, relocate services Binnaway - Innes Street between Quandong and Frater Street, mains extension Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA RA Grant RA RA Grant RA RA Grant RA RA RA | 100 100 100 100 | 25,000 8,516 21,708 342,647 10,000 5,000 309,291 50,000 5,000 | 57,958 8,080 6,361 214,458 | 25,000 2,015 - 284,689 - - 94,833 | Not yet started In progress Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Binnaway - Innes Street between Quandong and Frater Street, mains extension Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA Grant RA RA Grant RA RA RA RA | 100 100 100 100 | 8,516 21,708 342,647 10,000 5,000 309,291 50,000 5,000 | 57,958 8,080 6,361 214,458 | 2,015 - 284,689 - - - 94,833 | In progress Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| extension Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA Grant RA RA Grant RA RA RA RA | 100 100 100 100 | 21,708 342,647 10,000 5,000 309,291 50,000 5,000 | 57,958 8,080 6,361 214,458 | 284,689 - - - 94,833 | Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Binnaway - between Castlereagh Street and Ulinda Street, mains extension Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA Grant RA RA Grant RA RA RA RA | 100 100 100 100 | 21,708 342,647 10,000 5,000 309,291 50,000 5,000 | 57,958 8,080 6,361 214,458 | 284,689 - - - 94,833 | Complete Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | Grant RA RA Grant RA RA | 100 100 100 100 | 342,647 10,000 5,000 309,291 50,000 5,000 | 57,958 8,080 6,361 214,458 | 284,689 - - - 94,833 | Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Binnaway - new bore Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | Grant RA RA Grant RA RA | 100 100 100 100 | 342,647 10,000 5,000 309,291 50,000 5,000 | 57,958 8,080 6,361 214,458 | 284,689 - - - 94,833 | Near complete but under budget, left over funds may be used to purchase a spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA Grant RA RA RA | 100 100 100 100 | 10,000 5,000 309,291 50,000 5,000 | 8,080 6,361 214,458 36,945 | 284,689 - - - 94,833 | to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA Grant RA RA RA | 100 100 100 100 | 10,000 5,000 309,291 50,000 5,000 | 8,080 6,361 214,458 36,945 | 284,689 - - - 94,833 | to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coolah - lane behind eastern side Martin Street, mains extension Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA Grant RA RA RA | 100 100 100 100 | 10,000 5,000 309,291 50,000 5,000 | 8,080 6,361 214,458 36,945 | 94,833 | Complete Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coolah - meter replacements Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA Grant RA RA RA | 100 100 100 | 5,000 309,291 50,000 5,000 | 6,361 214,458 36,945 | - 94,833 - | Complete Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coolah - new bore Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | Grant RA RA RA | 100 100 100 | 309,291 50,000 5,000 | 214,458 36,945 | 94,833 | Telemetry installations commencing in the week starting 8/04; expected to be under budget, left over funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA RA | 100 100 100 | 50,000 5,000 | 36,945 | 94,833 | funds may be used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus fund can be used elsewhere Complete |
| Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA RA | 100 100 100 | 50,000 5,000 | 36,945 | 94,833 | if surplus fund can be used elsewhere Complete |
| Coonabarabran - Camp Street, Anne Street to Namoi Street, mains replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA RA | 100 100 100 | 50,000 5,000 | 36,945 | - | Complete |
| replacement Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA | 100 100 | 5,000 | | | |
| Coonabarabran - meter replacements Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA RA | 100 100 | 5,000 | | | |
| Coonabarabran - Timor Dam fence and dead water storage Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA | 100 | , | 5,001 | | |
| Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | | | 123,478 | | - | Complete |
| Coonabarabran - rekeying water sites, Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA | 100 | · · · | 500 | 122,978 | Fence repair not yet started |
| Baradine/Binnaway/Coonabarabran/Mendooran Coonabarabran - raising Timor Dam wall | RA | 100 | | | | |
| Coonabarabran - raising Timor Dam wall | | | 50,000 | 21,832 | 28.168 | On track, order for remaining locks issued |
| | | | , | , | -, | |
| | | | | | | Concept Design, Structural assessment and Preliminary Environmental Assessment finalised, consultant |
| | RA | 100 | 180,906 | 132,709 | | engaged to update DSEP; purchase order issued to perform camera inspection of graity feed main |
| Cooliabarabian - production bore | Grant | 75 | 914,709 | 611,842 | | Total left over from the \$2.0425M in emergency funding is approx \$24K |
| | Grant | /3 | 314,703 | 011,642 | 302,807 | Contractor engaged to equip new bores with telemetry, consultant engaged to finalise shire wide water |
| Coordhayahyan watay casting infractives | Cront | 75 | 120,000 | 10.042 | 101.050 | , |
| Coonabarabran - water carting infrastructure | Grant | 75 | 120,000 | 18,942 | 101,058 | carting plan |
| Mendooran - River Street to Brambil Street and Napier Street, mains | | | 0.400 | 40.240 | | |
| extension | RA | 1 | 9,489 | 10,210 | - | Complete |
| Mendooran - River Street to Farnell Street and Abbott Street, mains | | | | | | |
| extension | RA | | 6,727 | 8,646 | | Complete |
| Mendooran - replace water meters | RA | | 5,000 | 6,361 | | Complete |
| | | | | | | Near complete (outstanding is integration into plant control); under budget, left over funds may be |
| | | | | | | used to purchase spare pump; contact needs to be made with INSW (funding body) to see if surplus |
| | | | | | | fund can be used elsewhere, e.g. to contribute to the emergency project of connecting the old river |
| Mendooran - new bore | Grant | 100 | 229,511 | 47,646 | 181,865 | pumping station to the WTP |
| | | | | | | Some of the budget has been used for hire of long reach excavator, turnover pump and diffusor |
| Mendooran - water recommendations | RA | | 80,000 | 45,170 | 34,830 | (aerotor) in relation to the algae problem |
| | | Sub-Total | 2,548,270 | 1,278,919 | 1,248,463 | |
| Sewer | | | | | | |
| Baradine - pot servicing | RA | 100 | 1,917 | - | - | Complete (amount got supvoted to FY18/19 Baradine pot refurb) |
| Coolah - mains relining | RA | | 14,373 | 69,153 | | Complete, awaiting final invoice |
| | | | = 1,010 | 22,222 | | In progress, STP upgrade expected to be completed in 2022; some of the revote amount got deferred |
| Coolah - Sewage Treatment Plant upgrade | Grant | 50 | 228,036 | 10,537 | 217 <u>4</u> 90 | via sup vote to future years |
| Coonabarabran - various sections, mains relining | RA | + 30 + | 34,208 | 59,580 | | Complete, awaiting final invoice |
| 20011abarabrati - various sections, mains reminig | NA. | + | 34,208 | 39,300 | | In progress, new lids have been manufacured, pumps refurbished, outstanding is the addressing of high |
| Coonsharahran numn stations renewal | DA | | 20.000 | 13.054 | 17 4 40 | |
| Coonabarabran - pump stations, renewal | RA | + | 30,000 | 12,851 | 17,149 | priority items from the pumping station audit report In progress, STP upgrade expected to be completed in 2021; some of the revote amount got deferred |
| | • | [| 200 455 | | 466 665 | |
| Coonabarabran - Sewage Treatment Plant upgrade | Grant | 50 | 223,132 | 56,452 | | via sup vote to future years |
| Coonabarabran - smoke testing | RA | | 43,381 | 9,406 | | Budget used to repair identified faulty boundary shafts |
| Dunedoo - various sections, mains relining | RA | | 55,794 | 14,855 | - | Complete |
| | | | | | | In progress, STP upgrade expected to be completed in late 2020; some of the revote amount got |
| Dunedoo - Sewage Treatment Plant upgrade | Grant | 50 | 1,232,634 | 18,017 | | deferred via sup vote to future years |
| | | Sub-Total | 1,863,475 | 250,851 | 1,649,920 | |
| Warrumbungle Waste | | | | | | |
| | | | | | | Inspection of current landfill area undertaken with Engineer. Life of landfill sufficient for 2-3 years, no |
| Coonabarabran - additional landfill cells | RA | | 20,000 | - | - | need for additional cells at this stage. |
| | | Sub-Total | 20,000 | - | - | |
| | | Total | 13,582,950 | 5,254,557 | 8,372,292 | |

<u>Index</u>

RA = Restricted Assets R2R = Roads to Recovery

SWL = Stormwater Levy