Description	Funding Source	Externally Funded %	Revote Amount \$	2018/19 Expenditure	Revote Remaining \$	Comment
Bushfire and Emergency Services						
						Council received Leadville 1 (\$330,000) and Merrygoen 1A (\$320,000) in November 2018. Council has
						also received a second hand Holden Colorado from Narrabri in October. The amount for this vehicle is
						yet to be advised. These expenses are not recognised until year end. The RFS have advised that there is
						also another appliance under construction at the moment, however the timeline for delivery is yet to be
RFS - Vehicles	RFS	88	965,279	-	965,279	
						Project complete, final invoices to be processed shortly. Some non compliances noted that require
RFS - Mowrock Station	RFS	88	293,406	184,132	109,274	rectification by the builder.
		Sub-Total	1,258,685	184,132	1,074,553	
Communications and Information Technology		1				
						Council is considering upgrading to a software system that services the whole of Council not just asset
						mangement. Council's current system is due for renewal this year. A meeting is to be held with
						Tamworth Regional Council and a software provider to further guide this discussion. It is then expected
Authority Asset Management Software	General		208,000	-		that Council will go to tender.
GPS handheld units	General		15,000	-	15,000	GPS hand held units are now being implemented as part of the entire hardware upgrade.
InfoXpert - mobile and web portal modules	General		7,350	-	7,350	This expenditure has not been required as yet.
Point to point wifi - Coonabarabran office (long haul link)	General		203,575	990	202,585	Project is underway.
						This project is being finalised. A number of remote sites have been connected. A number of outstanding
Point to point wifi for remote sites	General		38,693	-	38,693	sites have very particular site specific issues. Audit being undertaken to determine needs.
						Council made the decision to buy servers outright instead of leasing them. This purchase was approved
Replacement IT server hardware	General		10,000	120,950	-	by the General Manager following consideration of the costs and benefits of leasing vs purchasing.
						ReapIcement PCs are being implemented as part of the entire hardware upgrade commencing May
Replacement PCs	General		32,920	-	32,920	2019
Microsoft server licenses and SA	General		39,025	-		This expenditure has not been required as yet.
		Sub-Total	554,563	121,940	543,573	
Multiservice Outlet					0.10,010	
						A meeting regarding this project was held on 12/2/2019 with the Project Team and an external
						stakeholder. Changes to the project were discussed, including the impact of the change of location on
						the feasibility of the project. The next phase in the project is community consultation. This consultation
						has been planned and a suitable timeframe is now being sought for the consultant to conduct these
Respite Centre - feasibility study	RA	100	37,244	_	37 244	consultations.
nespite centre reasimily study	IVA	Sub-Total	37,244	_	37,244	consultations.
Cobbora Transition Fund - Three Rivers Regional Retirement Communi	itv	oub rotui	37,244		37,244	
CODDOIG TRAISING TAILS THE CHINES REGIONAL RECIPER COMMISSION	1	I				
CTF - Three Rivers Retirement Village	Grant	100	2,202,663	460,509	1 7/12 15/	Options being prepared to move project forward; to be presented to Council and funding bodies.
Three rivers retirement vinage	Grunt	Sub-Total	2,202,663	460,509	1,742,154	Spring prepared to more project forward, to be presented to country and ramaing bodies.
Tourism and Development Services		Jub Total	2,202,003	400,303	1,742,134	
Shire entrance signs	General	Ι	37,999	27,759	10.240	DAs approved, construction certificate assessment underway. To be installed by June 2019.
Silife entrance signs	General	Sub-Total	37,999	27,759	10,240	DAS approved, construction certificate assessment underway. To be installed by Julie 2015.
Regulatory Services		Jub-10tai	31,333	27,733	10,240	
Upgrade of dog pound	General	I	20,000	16,923	_	Project completed
opgrade of dog pound	General	Sub-Total	20,000	16,923		Froject completed
Council Offices and Other Droporty		Sub-Total	20,000	10,923		
Council Offices and Other Property	T	ı		I		Designs for Black Stump monument to be discussed with Coolah District Development Group. Quotes
1		i		ı		THESINGS OF STATES STATES TO CONTINUE TO THE DISCUSSED WITH LODIED DISTRICT DEVELOPMENT GROUP (SHOTES)
D: 11 1 0 11 W			20.440	4 227	20.042	
Disabled access - Coolah office	General		30,140	1,227	28,913	being sought and additional \$50,000 allocated to project at 6 month QBRS.
			-			being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report
Disabled access - Coolah office Roof repairs - Coonabarabran office	General General		30,140 494,455	1,227 20,785		being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council
Roof repairs - Coonabarabran office	General		494,455		473,670	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by
			-		473,670	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office	General		494,455 80,000		473,670 80,000	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for
Roof repairs - Coonabarabran office	General		494,455 80,000 30,847	20,785	473,670 80,000 30,847	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office	General General	Sub-Total	494,455 80,000		473,670 80,000	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office  Timor Rock water closet build  Public Halls	General General	Sub-Total	494,455 80,000 30,847	20,785	473,670 80,000 30,847	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office  Timor Rock water closet build	General General	Sub-Total	494,455 80,000 30,847	20,785	473,670 80,000 30,847	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office  Timor Rock water closet build  Public Halls	General General	Sub-Total Sub-Total	494,455 80,000 30,847 <b>635,442</b>	20,785	473,670 80,000 30,847	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office  Timor Rock water closet build  Public Halls	General General		494,455 80,000 30,847 <b>635,442</b> 47,115	20,785 - - - 22,012	473,670 80,000 30,847 <b>613,430</b>	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office  Timor Rock water closet build  Public Halls  Coonabarabran Town Hall - furniture renewal	General General		494,455 80,000 30,847 <b>635,442</b> 47,115	20,785 - - - 22,012	473,670 80,000 30,847 <b>613,430</b>	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.
Roof repairs - Coonabarabran office  Roof repairs - Coolah office  Timor Rock water closet build  Public Halls  Coonabarabran Town Hall - furniture renewal  Asset Design Services	General General General		494,455 80,000 30,847 <b>635,442</b> 47,115 <b>47,115</b>	20,785 - - 22,012 7,758 7,758	473,670 80,000 30,847 <b>613,430</b> -	being sought and additional \$50,000 allocated to project at 6 month QBRS.  Coonabarabran Roof replacement went to tender on 9.04.19 and closes on the 7.05.19. A further report will be presented to Council  Project completed, final invoices being processed; non comformances noted and being rectified by builder.  Suitable system selected for the location based on cost and site specifications. Quotes received for installation and work orders to be issued to allow works to commence.  Project completed - budget exceeded the items required, generating a \$40K surplus.

Fleet Services						
						Expenditure includes items in 2018/19 budget allocation. Revote expenditure; Binnaway tipper \$66,194
						, Grader \$96,176, Primer Mover \$167,420, Recycling truck Plt 120 \$63,330. An order for replacement of
Plant and equipment purchases	RA	100	538,004	393,120	54,884	Plt 121 will be made mid May.
Depots - disabled access	Grant		30,526	15,625	-	Works completed
·	•	Sub-Total	568,530	408,745	54,884	·
Local Roads						
Causeway rehabilitation - Mia Mia Road	R2R	100	60,000	65,085	-	Project completed
Causeway rehabilitation - Napier Lane, Garrawilla	R2R	100	45,253	78,596	-	Project completed
Causeway rehabilitation - Napier Lane, Mt Warwick	R2R	100	60,000	48,457	-	Project completed
						This project is a causeway rehabilitation project funded from R2R funds. Funding reallocated to higher
Local rehabilitation - Quia Road, near Lake Edna	R2R	100	60,000	-	-	priority causeways when overall R2R allocation was oversubscibed.
						Project commencement delayed due to uncertainty about access to gravel and to water.
Local rehabilitation - Neilrex Road - unsealed	R2R	100	86,403	11,563	74,840	Commencement scheduled to commence 13th May 2019.
Local rehabilitation - Rotherwood Road	R2R	100	24,339	-	-	Project completed in 2017/18 and invoices paid end of June 2018, after revote forecast.
Local rehabilitation - Turee Vale	R2R	100	40,963	-	-	Project completed in 2017/18 and invoices paid end of June 2018, after revote forecast.
						Project subject to availability of road base and water. Project now rescheduled to June 2019. R2R
Local resheet - Carmel Lane	R2R	100	47,748	-	47,748	funding reduced due overexpenditure on other projects.
Local resheet - Bourke and Halls Road	R2R	100	45,000	45,899	-	Project completed
Local resheet - Wingabutta Road	R2R	100	90,000	400	-	Project completed.
Local resheet - Hawkins Lane	R2R	100	40,000	2,380	37,620	Project completed. R2R funding reallocated through QBRS.
Local resheet - Hawkins Road	R2R	100	40,000	-	40,000	Project is scheduled to commence in May 2019
						Delay due to additional roadworks being undertaken on State Roads for RMS and then by flood event
Local resheet - Wardens Road	R2R	100	50,000	6,389	43,611	on 29th March. Some work completed. Remaining works scheduled for June 2019.
Local resheet - Mt Hope Road	R2R	100	40,370	40,370	-	Project completed.
Local resheet - Sandy Creek Road	R2R	100	113,236	45,275	-	Project completed.
Local resheet - Dandry Road	R2R	100	120,000	122,199	-	Project completed
Local resheet - Munns Road	R2R	100	78,631	59,130	-	Project completed
Local resheet - Dinby Lane	General		50,000	-	50,000	Project subject to availability of road base and water. Project rescheduled to June 2019
Local resheet - Newbank Lane	General		70,000	-	70,000	Project subject to availability of road base and water. Project rescheduled to June 2019
Ross Crossing	General		3,500	6,240	-	Project completed
Local bridge - Todds Crossing, Terridgerie Creek, Baradine	R2R	100	361,491	507,778	-	Project completed. Additional funding from R2R through QBRS.
		Sub-Total	1,526,934	1,039,761	363,819	
Regional Roads						
Regional shoulder rehabilitation - Timor Road	R2R	100	163,324	267,263	-	Project completed. Additional funding from R2R through QBRS.
Regional pavement widening and rehabilitation - MR55, Black Stump						
Way	RMS RA Grants	100	390,073	7,688	-	Project completed. Relocation of funding with Regional Road program to fund overexpenditure.
Regional shoulder widening - MR129, Baradine Road (Coonamble)	RMS RA Grants	100	339,931	120,851	-	This project is now completed.
Regional rehabilitation - Vinegaroy between Cambawarr and Wyandra						
MR618	RMS RA Grants	100	163,281	123,627	39,654	Project completed.
	-	Sub-Total	1,056,609	519,429	39,654	

Horticulture						
Thorticulture		<del> </del>				
Mendooran Park - connection of existing irrigation to town water supply	General		10,000	10,637	_	Project completed.
Len Guy Park - soft fall upgrade	General		20.000	1,300		Contractor has advised that work will commence in May after school holidays
zen day hark sore ian apgrade	Ceneral	Sub-Total	30,000	11,937	18,700	Contractor has davised that work will commence in may area school horizage
Ovals		342 1344	30,000	11,50,	10,700	
Coonabarabran Netball Courts	General	T I	121,001	694,084	-	Project completed
Robertson Oval - amenities refurbishment, canteen and toilets	General		26,100	11,504		Revision of building plans being undertaken by Barnsons
Master Plan - sporting precincts - all towns	General		25,000	-		Project scope being finalised.
The second secon	<b>G</b> errerar	Sub-Total	172,101	705.588	39.596	
Swimming Pools		000 1000		100,000		
Baradine - shade structure	General	T I	40,000	-	40.000	Consultation with Progress Ass'n completed. A structure has now been ordered.
Coolah - rain tank and pump for irrigation	General		4,000	-		Main pool backwash connected to sewer. Connection of Toddlers pool yet to be completed.
Coonabarabran - rainwater tank and pump for irrigation	S94	100	4,766	-		Project completed in 2017/18 in conjunction with LTW project at Coonabarabran
			,,,,,,			Project completed and invoice paid 30th June 2018 after revote forecast. Remaining funds reallocated
Dunedoo - awning over canteen area	General		4,000	-		to Mendooran chemical dosing through QBRS.
Dunedoo - roof modifications, amenities block (polycarbon)	General		30,000	-		Council contribution towards potential grant funding.
Mendooran - chemical dosing units	General		2,000	1,063		Work on site has commenced.
Baradine, Coonabarabran, Coolah and Dunedoo pools - install 2 x			,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,	,		
32,000L water tanks to comply with LTW guidelines	General		32,386	1,201	31.185	Baradine & Dunedoo to be completed at end of season
			52,555		,	
Mendooran - improvements to disabled access and disabled toilets	General		13,141	3,395	_	Project completed. Remaining funds reallocated to Mendooran chemical dosing project through QBRS.
		Sub-Total	130,293	5,659	102.122	6
Town Streets				2,222		
Baradine - street lighting	General	T I	8,000	- 1	8.000	Design completed. Quotation for installation being sought.
Baradine - street trees	General		2,273	-		Waiting for change in season to plant trees
Binnaway - Bullinda Street, new kerb and guttering	General		55,000	53,924		Project Completed
Binnaway - Railway Street, kerb and guttering	General		55.000	36.727		Project is 90% completed. Shoulder works & sealing scheduled 13th May
			23,233	55,121		Project completed in 2017/18. Scope of works included sealing intersection Cunningham Street &
Coolah - Booyamurra Street east of Binnia Street, rehabilitation	General		70,413	-	-	Campbell Street and this work was completed and funded from reseal program.
Coolah - street light program	General		8,000	-		Design being prepared by EnergyServe for light in Cameron Place
Coolah - Bowen Oval, Goddard and Martin Streets, drainage study	SWL		16,000	-		Investigation of project is in progress
Social Solicit Crain Codadia and marking code of a ramage stady	3112		20,000		10,000	mirestigation of project is in progress
Coolah - Goddard Street, Binnia Street and Martin Street, pipe drainage	SWL	100	44.920	8.340	_	Project completed. Expenditure shown against 'Coolah - Goddard Street to MPS, shared path'
Coolah - Goddard Street to MPS, shared path	General	100	9,722	83,697		Project completed. Incorrect allocation of expenditure
Coonabarabran - John Street, kerb and guttering rehabilitation	General		70,000	1,899		Works commenced 30th April.
Coonabarabran - Centre Charles Street, Edwards Street to Dalgarno,	Ceneral		70,000	1,033	00,101	Works commenced sourrights
street trees	General		30.000	_	30,000	Concept plan completed. Media release prepared.
Coonabarabran - Centre Cowper Street, Edewards Street to Dalgarno,		+ -	30,000	+	30,000	The section of the se
street trees	General		29,300	_	29.300	Concept plan completed. Media release prepared.
Coonabarabran - Dalgarno Street West, pavement rehabilitation	General	+	6,963	22,324		Works completed
Coonabarabran - Belar Street and Merebene Street, pipe drainage	General	+	70,000	65,732		Works are in progress
Dunedoo - Wallaroo Street	General	1	350,000	10.882		Project still in design stage.
Dunedoo - Wargundy Street, drainage study	SWL	100	15,000	-		This project is incorporated in 'Dunedoo - Wallaroo Street' project
			20,000		_5,550	I - F - J

Water						
Baradine - mains extension, removal of dead ends	RA		31,223	11,467	19,756	In progress, expected to be complete early June 2019; committed \$3,503
Binnaway - meter replacements	RA		5,000	5,000		Complete
Binnaway - Andys Lane to Castlereagh Street, remove dead ends	RA	1	15,065	16,092 -		Complete
Binnaway - Renshaw Street, relocate services	RA	1	25,000	-		Not yet started
Binnaway - Innes Street between Quandong and Frater Street, mains	101	1	23,000	+	23,000	not yet started
extension	RA		8,516	6,501	2 015	In progress
Binnaway - between Castlereagh Street and Ulinda Street, mains	IVA		0,510	0,501	2,013	in progress
extension	RA		21,708	10,432	_	Complete
extension	IVA	+	21,700	10,432		Near complete but under budget, part of left over funds will be used to purchase a spare pump;
						committed \$14,407 + spare pump priced at \$5,482. Surplus is intended to be used for other water
Binnaway - new bore	Grant	100	342,647	57,958		security related projects in Mendooran and Coolah.
Coolah - lane behind eastern side Martin Street, mains extension	RA	100	10,000	8,080		
	1	+ +	-			Complete
Coolah - meter replacements	RA	+	5,000	6,361		Complete
						Near complete, installation of scour valves for commissioning outstanding, will be under budget;
		1	200.004			committed \$29,198. Surplus is intended to be used for other water security related projects in
Coolah - new bore	Grant	100	309,291	224,611	84,680	Mendooran and Coolah.
Coonabarabran - Camp Street, Anne Street to Namoi Street, mains						
replacement	RA	100	50,000	36,945		Complete
Coonabarabran - meter replacements	RA	100	5,000	5,001		Complete
Coonabarabran - Timor Dam fence and dead water storage	RA	100	123,478	739	122,739	Started
Coonabarabran - rekeying water sites,						
Baradine/Binnaway/Coonabarabran/Mendooran	RA	100	50,000	21,832	28,168	On track, order for remaining locks issued
						Concept Design, Structural assessment and Preliminary Environmental Assessment finalised. Consultant
						engaged to update DSEP; purchase order issued to perform camera inspection of graity feed main;
						\$30,248 are committed. Quotes being uptained for dredging/removal of debris from upstream of dam
Coonabarabran - raising Timor Dam wall	RA	100	180,906	132,709	48,197	wall.
Coonabarabran - production bore	Grant	75	914,709	621,743	292,966	\$2.0425M emergency funding now expended/committed; complete
Coonabarabran - water carting infrastructure	Grant	75	120,000	18,942	101,058	part of \$2.04M emergency project; complete
Mendooran - River Street to Brambil Street and Napier Street, mains						
extension	RA		9,489	10,210	-	Complete
Mendooran - River Street to Farnell Street and Abbott Street, mains						
extension	RA		6,727	8,646	-	Complete
Mendooran - replace water meters	RA		5,000	6,361		Complete
·			•	,		Near complete, outstanding is integration into plant control (consultant engaged - \$18,970 committed),
						will be under budget. Surplus is intended to be used for other water security related projects in
Mendooran - new bore	Grant	100	229,511	47,737		Mendooran and Coolah.
			-,-	, -		
Mendooran - water recommendations	RA		80,000	55,432	24 568	Part of remaining budget intended to purchase online chlorine analyser + plant feedback control
The first of the f	101	Sub-Total	2,548,270	1,312,799	1,214,583	rate of remaining sauges interface to paramete of mine and research sources
Sewer		345 15441	2,5 10,2 70	1,012,733	1,211,500	
Baradine - pot servicing	RA	100	1,917	_ T	_	Complete
Coolah - mains relining	RA	100	14,373	69,153		Complete
	10/1	+ +	14,573	05,155		
						In progress, STP upgrade expected to be completed in 2022; some of the revote amount got deferred
Coolah - Sewage Treatment Plant upgrade	Grant	50	228,036	10,721		via sup vote to future years, reducing this year's budget to \$67,286; committed expenditure is \$29,502
Coonabarabran - various sections, mains relining	RA	30	34,208	56,625		Complete
Coomanananan - various sections, mains remining	NA NA	+ +	34,208	30,023	-	Complete
						In progress, now lide have been manufactured, some number refugitished, action directable addressing
Connehoushus autotions are since			20.000	43.054	47 440	In progress, new lids have been manufacured, some pumps refurbished, outstanding is the addressing
Coonabarabran - pump stations, renewal	RA	+	30,000	12,851	17,149	of high priority items from the pumping station audit report; committed expenditure \$15,394
			200		400 =	In progress, STP upgrade expected to be completed in 2021; some of the revote amount got deferred
Coonabarabran - Sewage Treatment Plant upgrade	Grant	50	223,132	56,546		via sup vote to future years, reducing this year's budget to \$103,367.
Coonabarabran - smoke testing	RA	+	43,381	11,131		Budget used to repair identified faulty boundary shafts
Dunedoo - various sections, mains relining	RA	+	55,794	14,855	-	Complete
	_			_		In progress, STP upgrade expected to be completed in late 2020; some of the revote amount got
Dunedoo - Sewage Treatment Plant upgrade	Grant	50	1,232,634	18,248		deferred via sup vote to future years, reducing this year's budget to \$107,069.
		Sub-Total	1,863,475	250,130	1,647,686	
Warrumbungle Waste						
						Inspection of current landfill area undertaken with Engineer. Life of landfill sufficient for 2-3 years, no
Coonabarabran - additional landfill cells	RA		20,000	-	-	need for additional cells at this stage.
		Sub-Total	20,000	-	-	
		Total	13,582,950	5,440,915	8,040,571	

SWL = Stormwater Levy