

Community Consultation Meeting

Action List

Binnaway

Minute / Action Required	Directorate	Progress	Status
Binnaway			
5 April 2022 – Round 2 5 April 2022			
<p>1. Condition of Leaders Road Denise Leader advised there are holes in the road, the road is washed out and the wooden bridge has been eaten by white ants.</p> <p>DTS advised an application has been processed through the Fix Timber Bridges Funding Project for Black Gully Bridge.</p> <p>ACTION: DTS to investigate road condition of Woolshed Gully.</p>	TS	<p>23.05.22 – Woolshed Gully Road condition to be inspected. No outcome yet on the Fixing Timber Bridges application.</p> <p>07.07.22 – Road repairs have been completed on Leaders Road during April, May and June.</p> <p>12.08.22 Funding received for Black Gully Bridge. To be constructed in 2023.</p>	Completed
<p>3. New Mollyan Road – lines painted on the road DTS advised the line marking was done by a contractor, who ran out of paint. The contractor has not advised on a completion date.</p> <p>ACTION: DTS to confirm completion date of line marking on New Mollyan Road.</p>	TS	<p>23.05.22 – Line marking completed.</p>	Completed.
<p>14. Sale of vacant land (Larry Tolmie) – Larry Tolmie was seeking clarification on what is required relating to waste water systems and requirement on vacant land which is for sale.</p> <p>ACTION: DEDES to call Larry and confirm the requirements relating to waste water systems on vacant land.</p>	EDS	<p>16.05.22 – Council building certifier call Mr Tolmie on 14.04.22 to provide required information.</p>	Completed

Minute / Action Required	Directorate	Progress	Status
Binnaway			
1 November 2021 – Round 1 2021/2022			
<p>1. Stormwater drainage at Binnaway Showground Request for an update on stormwater drainage off Cypress Street entering into the Binnaway Showground. The Mayor and Director Technical Services met on site approximately 12 months ago, and advised the problem was being investigated. Since then a survey has been completed.</p> <p>A/DTS advised the survey revealed an open drain will not be effective, and Council now looking at options for a pipeline. A/DTS requested an on-site inspection; to liaise with Jim Larkin after the meeting to make arrangements.</p> <p>ACTION: A/DTS to arrange for inspection of Binnaway Showground, in particular the areas affected by stormwater runoff.</p>	TS	<p>20.01.22 – DTS met with Jim Larkin on site. Design team have inspected and are developing a workable solution.</p> <p>01.03.22 – Design completed, works to be programmed.</p> <p>23.05.22 – Works not yet programmed. Subject to staff availability and weather, works to be completed by 30 June 2022.</p> <p>07.07.22 – Works not completed owing to other priorities and staff shortages.</p> <p>12.08.22 – Works to be scheduled in the next few months.</p>	In Progress
<p>2. Mowing at Binnaway Showground Jim Larkin congratulated Council staff on their efforts in maintaining the Binnaway oval, footpaths, and street edges, and for the mowing that takes place at the Binnaway Showground. Normally there is one event per year at the Showground, but there has been eight (8) events held there in recent months. Due to the increased usage, Mr Larkin requested that more regular mowing at the Binnaway Showground be included in Council's works program.</p> <p>GM advised that budgetary impacts of extra mowing would need to be assessed, including what other services may need to be reduced.</p> <p>A/DTS advised that the Urban Services works schedules across the LGA are being reviewed.</p> <p>ACTION: A/DTS to review the schedule of works for Urban Services, and to consider including the Binnaway Showground and cemetery maintenance in the review.</p>	TS	<p>20.01.22 – DTS met with Jim Larkin on site. Manager Urban Services also met with Jim Larkin on site. Mr Larkin provided with costs to carry out extra mowing and advised that there is no budget to carry out the schedule requested. Recommended that a submission be made to the Annual Budget.</p> <p>01.03.22 – Submission received from Show Society for draft annual budget</p> <p>23.05.22 – No additional funding allocated for extra mowing in 2022/23 budget. Contractor engaged to carry out some extra mowing before the end of the financial year. MOU to be developed between Council and Showground to clarify expectations and responsibilities.</p>	In Progress

Minute / Action Required	Directorate	Progress	Status
Binnaway			
1 November 2021 – Round 1 2021/2022			
<p>2. Mowing at Binnaway Showground (Continued) Jim Larkin congratulated Council staff on their efforts in maintaining the Binnaway oval, footpaths, and street edges, and for the mowing that takes place at the Binnaway Showground. Normally there is one event per year at the Showground, but there has been eight (8) events held there in recent months. Due to the increased usage, Mr Larkin requested that more regular mowing at the Binnaway Showground be included in Council's works program.</p> <p>GM advised that budgetary impacts of extra mowing would need to be assessed, including what other services may need to be reduced.</p> <p>A/DTS advised that the Urban Services works schedules across the LGA are being reviewed.</p> <p>ACTION: A/DTS to review the schedule of works for Urban Services, and to consider including the Binnaway Showground and cemetery maintenance in the review.</p>	<p>TS</p>	<p>07.07.22 – MOU to be developed. Service review being carried out for all mowing and slashing services.</p>	<p>In Progress</p>
<p>7. Centre line on New Mollyan Road. Approximately 75% of the road to New Mollyan has had the centre line painted, query when the remainder will be painted.</p> <p>ACTION: A/DTS to investigate and action painting the remainder of the centre line on New Mollyan Road.</p>	<p>TS</p>	<p>20.01.22 – No action. 23.05.22 – Line marking completed</p>	<p>Completed</p>

Minute / Action Required	Directorate	Progress	Status
Binnaway			
1 November 2021 – Round 1 2021/2022			
<p>8. Leaders Road. The first causeway on Leaders Roads was recently cemented, but has reopened after the rain, other side of causeway now needs cementing</p> <p>ACTION: A/DTS to investigate the first causeway on Leaders Road</p>	<p>TS</p>	<p>20.01.22 – Leaders Road has been inspected a number of times over the past few months to ensure it is safe and accessible. Where necessary, temporary repairs have been completed.</p> <p>23.05.22 – There has been some damage to the road due to the recent storms and flood events. This damage is being recorded as part of Council’s disaster recovery claim to the State Government.</p> <p>07.07.22 – Awaiting confirmation of funding from State Government before substantial repairs can be completed.</p> <p>12.10.22 – Causeway has been inspected again and identified repairs have been scheduled for when funding is available and according to priority schedule.</p>	<p>Completed</p>
<p>9. Ropers Road. There was a request to seal remaining unsealed section of Ropers Road.</p> <p>ACTION: Consider the extension of the seal for Ropers Road.</p>	<p>TS</p>	<p>20.01.22 – To seal the remaining unsealed sections of Ropers Road would cost approximately \$3.4 million including drainage. Road projects like this do require grant funding and often Council has to contribute 20–25% of the total cost to the project. At the moment Council does not have the resources to seal the road though will include it on the unfunded projects list.</p> <p>23.05.22 – No change to status</p> <p>07.07.22 – Council is not planning to seal this road at this time. No further action required.</p>	<p>Completed</p>

Minute / Action Required	Directorate	Progress	Status
Binnaway			
1 November 2021 – Round 1 2021/2022			
<p>10. Railway Crossing. There was a request to install a ‘Concealed Driveway’ warning sign on Warrumbungle Way near the railway crossing.</p> <p>ACTION: A/DTS to action a request to install a ‘Concealed Driveway’ warning sign on Warrumbungle Way near the railway crossing.</p>	TS	<p>21.01.22 – Sign ordered. 01.03.22 – TfNSW have advised that an 80km/h speed limit will be posted 400m either side of the railway crossing and potentially include the access to the landfill. 23.05.22 – TfNSW to program railway crossing signage changes 07.07.22 – 80km/h speed limit signage installed.</p>	Completed
<p>13. Neilrex Road. Request for speed advisory sign near corner at bottom of hill.</p> <p>ACTION: Council consider the request for the speed advisory sign on the Neilrex Road.</p>	TS	<p>20.01.22 – Speed advisory assessment tasked. 01.03.22 – Matter referred to Traffic Advisory and report requested for March 2022 meeting. 23.05.22 – Survey of curve to be programmed and reported back to Traffic Advisory Committee. 07.07.22 – no further update. 12.08.22 – Survey of curve to be completed in August. 13.10. 22 – Survey completed. Traffic Advisory Committee approved installation of 55km/h signage. Installation of signs to be programmed when resources permit.</p>	In Progress

Minute / Action Required	Directorate	Progress	Status
Binnaway			
4 May 2021 – Round 2 2020/2021			
<p>3. Wambelong Mayor’s Bushfire appeal trust. Was money earmarked for economic study donated?</p> <p>ACTION: GM to investigate and advise Malcolm Jones on status of funds</p>	ES	08.03.22 – funds are still available. No advice from Department.	In Progress
<p>11. Binnaway Showground Runoff update request. DTS advised that the survey is on the list to be conducted in the next few months</p> <p>ACTION: DTS to survey the drainage for the Binnaway Showground</p>	DTS	08.06.21 – Survey completed. Open cut drainage channel not practical. Other options to be investigated. 11.10.21 – Pipeline option is being investigated. 20.01.22 – See item 1 above.	In Progress
<p>19. Coonabarabran Skate Park has been named as one of the states biggest drug drop off points which presents safety concerns for children. Can we get some security cameras and better lighting at the site?</p> <p>ACTION: DCCS to identify for potential funding for Security cameras.</p>	DCCS	Recent round of grant funding was not for this target. Project to be considered in next council community strategic plan and delivery program 07.07.22 – no funding has yet been available for this project.	In Progress

Minute / Action Required	Directorate	Progress	Status
Binnaway			
21 October 2019 – Round 1 2019/2020			
<p>9. Speed Limit End of Sale Yards Southern end of Binnaway (Maureen Irons suggested the need for the speed limit to be reduced to 70) – The speed limit goes from 50 to 100 and there are potential safety matters that should support the change such as higher use access from the tip which has limited visibility. There are also houses along this stretch.</p> <p>ACTION: DTS will take photos and a letter from Maureen to a future further consideration.</p>	TS	<p>Matter referred to next Traffic Committee meeting, which is in February.</p> <p>Matter referred to TfNSW for a speed zone review. Awaiting response on outcome.</p> <p>08.06.21 – Advice received from TfNSW that the request for a Speed Zone Review has been triaged and will be undertaken in the 2021/2022 financial year .</p> <p>06.10.21 – Council conducted traffic and speed counts at this location and has forwarded the data to TfNSW to assist with the Speed Zone Review.</p> <p>20.01.22 – Speed Zone Review currently being undertaken by TfNSW. Awaiting outcome of review from TfNSW.</p> <p>01.03.22 – Speed Zone review will incorporate level crossing review and 80km/h speed limit will be implemented.</p> <p>23.05.22 – Waiting on TfNSW to programme 80km/h signage installation.</p> <p>07.07.22 – 80km/h zones have been installed to the lead up to the rail crossing and this zone includes this area.</p>	Completed

Minute / Action Required	Directorate	Progress	Status
Binnaway			
13 November 2017 – Round 2 2017/2018			
<p>14. Development Application – Pumphouse Campground Residents enquired as to the progress of the Development Application for the Pumphouse Campground. Council advised that it hasn't started because Council still doesn't own the land.</p>	<p>TS</p>	<p>Previously reported: The process of acquiring land still in progress. Road gazettal process complete. Acquisition can now proceed and is underway. Surveying currently underway for acquisition purposes</p> <p>Update Scope of work for additional survey is being reviewed. The process of acquiring the land is progressing. Adjoining landowners have been notified in accordance with legal requirements. 11.10.21 – Legal process associated with acquisition is ongoing. 20.01.22 – Objections to road closure to be resolved. 01.03.22 – Meeting to be held with objectors. 23.05.22 – Objections resolved. Solicitors requested to complete road closure process. 07.07.22 – No further progress to report from solicitors 12.08.22 – Solicitors advise the process will take at least a further 6 months.</p>	<p>In Progress</p>