wo	WO Desc	Directorate	Funding	Past Year Budgets	Current Year 2021/22 Budget	Future Years Budget Allocation	Total Project Budget	Past Year Expenditure	Current Year 2021/22 Expenditure	Total Project Expenditure to Date	Total Project Budget Remaining	Expected Completion Date	Comment
1296	Point to point Wi-Fi Coona Office	Corporate Services	Grant refer restricted assets	57,251	157,343	0	214,594	57,251	0	57,251	157,343	30/06/2022	Technological advancements now allow for fibre internet services, which are scheduled to be installed at Coolah and
701	CTF - Three Rivers Retirement Village	Executive	Grant	0	1,228,466	0	1,228,466	0	0	0	1,228,466	TBD	Matter is still subject to legal proceedings. Funding from Commonwealth Government secured; Council still in negotiations with State Government concerning state funding for the project.
2126	Pavement widening and rehabilitation MR55 (Black Stump Way)	Technical Services	Grant	996,899	1,330,146	0	2,327,045	996,899	0	996,899	1,330,146		Works completed. This project was completed in 2020/2021 financial year and the revote was possibly to the wrong project. Believe it should have been to W/O 2423. Total Budget: \$800,000 Income: \$400,000 Repair 2019/2020 & 2020/2021 Expenditure: \$996,900 2021/2022 Expenditure: \$0 Overspend: \$196,900
1571	Coonabarabran Sewage Treatment Plant Upgrade (RNSW 813)	Warrumbungle Sewer	50% funded	212,561	1,459,626	12,000,000	13,672,187	212,561	143,342	355,904	13,316,284	30/06/2025	Concept design progressing. Project will be completed over next 3 years with future years budget allocations as follows: FY22/23 \$500,000; FY23/24 \$4,000,000; FY24/25 \$7,500,000. Price increases in materials and resources see this project increasing in value.
1576	Dunedoo Sewage Treatment Plant Upgrade (RNSW 811)	Warrumbungle Sewer	Approx. 75% grant funded	124,996	1,551,563	7,000,000	8,676,559	124,996	113,210	238,207	8,438,353	30/06/2024	Concept design progressing. Project will be completed over next 2 years with future years budget allocations as follows: FY22/23 \$2,700,000; FY23/24 \$4,300,000. Price increases in materials and resources see this project increasing in value.
1577	Coolah Sewage Treatment Plant Upgrade (RNSW 812)	Warrumbungle Sewer	Approx. 75% grant funded	83,578	740,506	6,000,000	6,824,085	83,578	29,721	113,299	6,710,786	30/06/2025	Preferred option is packaged plant, waiting on DPE feebdack. Acquisition of land has been unfruitful. Project will be completed over the next 3 years with future years budget allocations as follows: FY22/23 \$500,000; FY23/24 \$3,500,000; FY24/25 \$2,000,000. Price increases in materials and resources see this project increasing in value.
1358	Telemetry Upgrade Water (All Towns)	Warrumbungle Water	75% funded	167,908	867,287	0	1,819,864	167,908	719,624	1,679,172	140,692	30/07/2022	All funds not going to be spent this FY from remaining budget; remainder of funds will be expended by 30 July 2022.
2111	Coonabarabran Groundwater pipeline	Warrumbungle Water	100% Drought Stimulus	141,491	2,056,802	0	2,198,293	141,491	1,901,864	2,043,355	154,938	30/06/2022	Contracted work completed. Remaining funds to be expended on further work to bore pumps. All works to be completed by EOFY.
	Coonabarabran Stop and Play		SCCF 3	0		80,000	358,137	0		235,732	122,405		Relocation of electricity service still to be done. Shade sail contract awarded. Amount is in the order of \$42,000
2248	Coolah Skate Park	Technical Services	SCCF 3/LRCI Phase 2	1,264	234,979	0	236,243	1,264	169,813	171,077	65,166	31/08/2022	excl GST.
2415	Neilrex Road Sealing	Technical Services			1,600,000	0	1,600,000	0	1,038,546	1,038,546	561,454	30/06/2022	99% completed. Minor guardrail works remaining as waiting on parts for plant. Council contribution (R2R) fully expended. Underspent grant (FLR) to be returned to TfNSW. There is no option to re-allocate unspent grant funds to another project.
2795	Purelwaugh Road Widening	Technical Services		0	2,700,000	300,000	3,000,000	0	102,009	730,222	2,269,778	31/08/2022	Curve 1 and Curve 2 Repair Program projects complete and under budget. There is no option to re-allocate the unspend Repair grant to the rest of the project. Contractor commenced on the next section of the widening project. On track. Total Budget - \$3 million Curves 1 & 2 Budget: \$800,000 Repair Program Income - Repair - \$400,000 - Block - \$200,000 - Rosi - \$200,000 Upgrade 2 sections Budget: \$2.2 million Income - Rosi - \$2.2 million
	· ·	Technical Services	Grant Funded FLB	0	100,000	800,000	900,000	0		28,502	871,498	31/12/2022	Contract signed. Contractor to start work in August.
	TOTAL	Grand Total		1,785,948	14,304,855	26,180,000	43,055,473	1,785,948	4,482,364	7,688,165	35,367,308		